

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Tuesday, September 30, 2008 4:01 PM  
**To:** Hamre, John G.  
**Subject:** FW: US Weekly Web Update for Review  
**Attachments:** 019 Web Progress Report September 28 to October 4.pdf

John – please docket in 06-421 from TransCanada and then forward to Commissioners, PUD, and Legal.

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

---

**From:** Karen Manville [<mailto:Karen.Manville@universalensco.com>]  
**Sent:** Tuesday, September 30, 2008 1:37 PM  
**To:** Todd Kranda  
**Cc:** Fahn, Patrick J.  
**Subject:** FW: US Weekly Web Update for Review

Please see attached web posting report.

Karen Manville  
Project Coordinator  
Keystone Pipeline Project  
816-880-4881  
877-880-4881 - Toll Free  
816-880-6689 - Fax

---

**From:** Ryan Pelzel [[mailto:ryan\\_pelzel@transcanada.com](mailto:ryan_pelzel@transcanada.com)]  
**Sent:** Tuesday, September 30, 2008 1:26 PM  
**To:** Catalin Berindean; Karen Manville  
**Subject:** FW: US Weekly Web Update for Review

As approved

**Ryan Pelzel**  
Keystone Pipeline Project  
281-702-2541 Cell  
713-235-5954 Office

---

**From:** Ryan Pelzel  
**Sent:** Tuesday, September 30, 2008 1:24 PM  
**To:** Karin Holmgren  
**Subject:** FW: US Weekly Web Update for Review

Approved for posting.

**Ryan Pelzel**

601 PU-06-421 Filed: 9/30/2008 Pages: 6  
Web Progress Report Sept. 28 to Oct. 4, 2008

Keystone Pipeline Project  
281-702-2541 Cell  
713-235-5954 Office

---

**From:** Jim P. White (DC)  
**Sent:** Tuesday, September 30, 2008 1:18 PM  
**To:** Ryan Pelzel  
**Cc:** Stephen Marr  
**Subject:** RE: US Weekly Web Update for Review

Approved.

---

**From:** Ryan Pelzel  
**Sent:** Tuesday, September 30, 2008 2:12 PM  
**To:** Jim P. White (DC)  
**Cc:** Stephen Marr  
**Subject:** US Weekly Web Update for Review

Please review for posting, no major changes. Thank you.

**Ryan Pelzel**  
Keystone Pipeline Project  
281-702-2541 Cell  
713-235-5954 Office

This electronic message and any attached documents are intended only for the named addressee(s). This communication from TransCanada may contain information that is privileged, confidential or otherwise protected from disclosure and it must not be disclosed, copied, forwarded or distributed without authorization. If you have received this message in error, please notify the sender immediately and delete the original message. Thank you.

# Keystone Pipeline Project Pipeline Construction Progress

Report For the week of September 28th to October 4th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week	
North Dakota	MP 0.0 to MP 217.8	Cavalier	<ul style="list-style-type: none"> <li>Dewatering of ROW</li> <li>Erosion and sedimentation controls</li> <li>Restoration Activities</li> </ul>	<ul style="list-style-type: none"> <li>Restoration activities</li> </ul>	
		Pembina	<ul style="list-style-type: none"> <li>Tie-in</li> <li>Erosion and sedimentation controls</li> <li>Continue Pembina Gorge HDD</li> <li>Restoration activities</li> </ul>	<ul style="list-style-type: none"> <li>Tie-in</li> <li>Erosion and sedimentation controls</li> <li>Continue Pembina Gorge HDD</li> <li>Restoration Activities</li> </ul>	
		Walsh	<ul style="list-style-type: none"> <li>Road Bores</li> <li>Erosion and sedimentation controls</li> <li>Tie-in</li> <li>Continue South Branch of the Park River HDD</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Tie-in</li> <li>South Branch of the Park River HDD</li> </ul>	
		Nelson	<ul style="list-style-type: none"> <li>Road Bores</li> <li>Erosion and sedimentation controls</li> <li>Lower-in and backfill</li> </ul>	<ul style="list-style-type: none"> <li>Road Bores</li> <li>Erosion and sedimentation controls</li> </ul>	
		Steele	<ul style="list-style-type: none"> <li>Road Bores</li> <li>Erosion and sedimentation controls</li> <li>Mainline Welding</li> <li>Mini pipe crew</li> <li>Lower-in and backfill</li> <li>Ditch</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Mini pipe crew</li> <li>Road Bores</li> </ul>	
		Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Road Bores</li> <li>Finish Stringing</li> <li>Ditch</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Road Bores</li> <li>Finish Bending</li> <li>Finish Ditch</li> <li>Mainline Welding</li> <li>Mini pipe crew</li> </ul>	
	MP 0.0 to MP 129.9	2A	Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>Road bores</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up</li> <li>Road bores</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Ditching, lower-in, backfilling, tie-in and clean-up</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation controls</li> <li>Clean-up</li> </ul>	

Keystone Pipeline Project **Pipeline Construction Progress**

		Sargent	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Ditching, lower-in, backfilling and tie-in</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Ditching, lower-in, backfilling and tie-in</li> </ul>
South Dakota MP 217.8 to MP 263.2		Marshall	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Stringing, pipe bending, welding, ditching, lower-in and backfilling</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Pipe bending, welding, ditching, lower-in and backfilling</li> <li>• Road bores</li> </ul>
		Day	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Topsoil salvage, grading and stringing</li> <li>• Access pads</li> <li>• Road bores</li> </ul>	<ul style="list-style-type: none"> <li>• Erosion and sedimentation controls</li> <li>• Stringing and pipe bending</li> <li>• Road bores</li> </ul>

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of September 28th to October 4th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
North Dakota	Walsh	15	Edinburg	Continue earthwork.	Complete earthwork. Start pilings.
North Dakota	Nelson	16	Niagra	Start earthwork.	Continue earthwork.
North Dakota	Steele	17	Luverne	Complete earthwork. Install fencing. Start pilings.	Continue fence and piling installation.
North Dakota	Ransom	18	Ft. Ransom	Complete pilings. Start equipment foundations.	Continue equipment foundations.
North Dakota	Sargent	19	Ludden	Start earthwork.	Continue earthwork.
South Dakota	Day	20	Ferney	Continue earthwork.	Continue earthwork.
South Dakota	Beadle	21	Carpenter	Continue earthwork.	Complete earthwork.
South Dakota	Miner	22	Roswell	Begin earthwork.	Continue earthwork.
South Dakota	Hutchinson	23	Freeman	Begin earthwork.	Continue earthwork.
Nebraska	Cedar	24	Hartington	No Activity	No Activity
Nebraska	Stanton	25	Stanton	No Activity	No Activity
Nebraska	Butler	26	David City	No Activity	No Activity
Nebraska	Saline	27	Wilber	No Activity	No Activity
Nebraska	Jefferson	28	Steele City	No Activity	No Activity
Kansas	Nemaha	29	Seneca	No Activity	No Activity
Kansas	Doniphan	30	Severence	No Activity	No Activity

## Keystone Pipeline Project **Pump Station Construction Progress**

Report for the week of September 28th to October 4th, 2008

State	County	No.	Pump Station	Activities this week	Planned for Next week
Missouri	Clinton	31	Turney	Driving Pile.	Driving Pile.
Missouri	Carroll	32	Tina	Importing fill material.	Importing fill material/pile driving.
Missouri	Chariton	33	Salisbury	Cut and fill material.	Cut and fill material.
Missouri	Audrain	34	Centralia	Importing fill material.	Importing fill material.
Missouri	Montgomery	35	Middleton	Importing fill material.	Importing fill material.
Missouri	Lincoln	36	St. Paul	Exporting fill material.	Layout pump foundations.
Illinois	Madison	37	Hartford	Survey identified property corners.	One call.