

# Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of July 27 to August 2, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> <li>Fabing discharge pipe to dewater Section 1.</li> <li>Cleanup, rough in, paraplowing going north.</li> <li>Rockpicking and disc going north.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with fabing.</li> <li>Continue with cleanup.</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>Dewatering Section 2.</li> <li>Demobilize fill site at Pembina River.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with dewatering.</li> <li>Cleanup.</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>Cleanup, paraplowing, rockpicking.</li> <li>Environmental control spraying for noxious weeds.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with cleanup and restoration.</li> <li>Environmental crew will continue spraying and repairing environmental controls as needed</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>Backfilling.</li> <li>Cleanup, paraplowing going north.</li> <li>Pulling mats.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with backfill.</li> <li>Continue with cleanup.</li> <li>Continue with pulling mats.</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>Preparing for hydrostatic testing.</li> <li>Tie-in.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with hydrostatic testing.</li> <li>Continue with tie-in.</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>Preparing for hydrostatic testing.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with hydrostatic testing.</li> </ul>
	Spread 2A	Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Clean-up.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Clean-up.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Clean-up.</li> </ul>
		Sargent	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>

671 PU-06-421 Filed: 7/27/2009 Pages: 1  
**Keystone Pipeline Progress Report for the Week  
 July 27 to Aug. 2, 2009**

TransCanada Keystone Pipeline, LP

