

# Keystone Pipeline Project **Pipeline Construction Progress**

Report for the week of August 24 to August 30, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> <li>Mainline valve installation.</li> <li>Cleanup and restoration.</li> <li>Environmental controls.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with mainline valve installation.</li> <li>Continue with cleanup and restoration.</li> <li>Continue with environmental controls.</li> </ul>
		Pembina	<ul style="list-style-type: none"> <li>Mainline valve installation.</li> <li>Cleanup and restoration.</li> <li>Environmental controls.</li> <li>Coating.</li> <li>Backfill.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with mainline valve installation.</li> <li>Continue with cleanup and restoration.</li> <li>Continue with environmental concerns.</li> <li>Continue with coating welds.</li> </ul>
		Walsh	<ul style="list-style-type: none"> <li>Pigging.</li> <li>Cleanup and restoration.</li> <li>Environmental.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with pigging.</li> <li>Continue with cleanup and restoration.</li> <li>Continue with environmental concerns.</li> </ul>
		Nelson	<ul style="list-style-type: none"> <li>Cleanup and restoration.</li> <li>Environmental.</li> <li>Demobilizing drying equipment.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with cleanup.</li> <li>Continue with environmental concerns.</li> </ul>
		Steele	<ul style="list-style-type: none"> <li>Preparing for hydrostatic testing.</li> <li>Cleanup and Restoration.</li> </ul>	<ul style="list-style-type: none"> <li>Continue with hydrostatic testing.</li> <li>Continue with cleanup and restoration.</li> </ul>
		Barnes	<ul style="list-style-type: none"> <li>No activity.</li> </ul>	<ul style="list-style-type: none"> <li>Testing Manifolds.</li> <li>Cleanup and restoration.</li> </ul>
	Spread 2A	Barnes	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>
		Ransom	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Install valve assemblies.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Install valve assemblies.</li> </ul>
		Sargent	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> </ul>	<ul style="list-style-type: none"> <li>Erosion and sedimentation control.</li> <li>Caliper pig run.</li> </ul>

682

PU-06-421

Filed: 8/25/2009

Pages: 1

Keystone Pipeline Progress Report for the Week  
Aug. 24 to Aug. 30, 2009

TransCanada Keystone Pipeline, LP