

Keystone Pipeline Project **Pipeline Construction Progress**

Report for the week of August 31 to September 6, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> Mainline valve installation. Cleanup and restoration. Environmental controls. Coating Backfilling 	<ul style="list-style-type: none"> Continue with mainline valve installation. Continue with cleanup and restoration. Continue with environmental controls. Continue with coating. Continue with backfilling.
		Pembina	<ul style="list-style-type: none"> Mainline valve installation. Cleanup and restoration. Environmental controls. Coating. Backfill. 	<ul style="list-style-type: none"> Continue with mainline valve installation. Continue with cleanup and restoration. Continue with environmental concerns. Continue with coating welds. Continue with backfilling.
		Walsh	<ul style="list-style-type: none"> Pigging. Cleanup and restoration. Environmental. 	<ul style="list-style-type: none"> Continue with pigging. Continue with cleanup and restoration. Continue with environmental concerns.
		Nelson	<ul style="list-style-type: none"> Running pigs. Environmental. 	<ul style="list-style-type: none"> Continue with pig run. Continue with environmental concerns.
		Steele	<ul style="list-style-type: none"> Hydrostatic testing. Cleanup and restoration. Environmental controls 	<ul style="list-style-type: none"> Continue with hydrostatic testing. Continue with cleanup and restoration. Continue with environmental concerns.
		Barnes	<ul style="list-style-type: none"> Hydrostatic testing. 	<ul style="list-style-type: none"> Continue with hydrostatic testing. Cleanup and restoration.
	Spread 2A	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation control. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies. 	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies.
		Sargent	<ul style="list-style-type: none"> Erosion and sedimentation control. Caliper pig run. 	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies.

686 PU-06-421 Filed: 9/1/2009 Pages: 1
 Keystone Pipeline Progress Report for the Week
 Aug. 31 to Sept. 6, 2009

TransCanada Keystone Pipeline, LP

