

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of September 28 to October 4, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> Complete. 	<ul style="list-style-type: none"> Complete.
		Pembina	<ul style="list-style-type: none"> Complete. 	<ul style="list-style-type: none"> Complete.
		Walsh	<ul style="list-style-type: none"> Mainline valve installation. Backfilling. 	<ul style="list-style-type: none"> Continue with mainline valve installation.
		Nelson	<ul style="list-style-type: none"> Environmental controls. MLV completion. Running cleaning and drying pigs. Backfilling. 	<ul style="list-style-type: none"> Continue with environmental controls. Continue with MLV completion. Continue with pigging.
		Steele	<ul style="list-style-type: none"> Running drying pigs. MLV completion. Backfilling. 	<ul style="list-style-type: none"> Continue with MLV completion. Continue with pigging.
		Barnes	<ul style="list-style-type: none"> Environmental controls. 	<ul style="list-style-type: none"> Continue with environmental controls.
	Spread 2A	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Sargent	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies. 	<ul style="list-style-type: none"> Erosion and sedimentation control. Install valve assemblies.

697

PU-06-421

Filed: 9/30/2009

Pages: 1

Keystone Pipeline Progress Report for the Week
Sept. 28 to Oct. 4, 2009

TransCanada Keystone Pipeline, LP