

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of November 2 to November 8, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	• Complete.	• Complete.
		Pembina	• Permanent fencing at pump station.	• Complete.
		Walsh	• Permanent fencing at pump station.	• Complete.
		Nelson	• Complete.	• Complete.
		Steele	• Complete.	• Complete.
		Barnes	• Complete.	• Complete.
	Spread 2A	Barnes	• Erosion and sedimentation control.	• Erosion and sedimentation control.
		Ransom	• Erosion and sedimentation control.	• Erosion and sedimentation control.
		Sargent	• Erosion and sedimentation control.	• Erosion and sedimentation control.

705

PU-06-421

Filed: 11/3/2009

Pages: 1

Keystone Pipeline Progress Report for the Week
Nov. 2 to Nov. 8, 2009

TransCanada Keystone Pipeline, LP