



FPL ENERGY/ LANGDON WIND, LLC

Interconnect Transmission Line and Substation Construction Project

Plan of the Day (POD)

Weather Forecast: **Partly Cloudy**

High: **76°F** / Low: **43°F**

Winds: **W @ 15-25 mph**

Rain Chances: **20%**

Rain received this month: **1.0 inches**

Wednesday, August 15, 2007

108 Days to Completion

FPL Energy

Otter Tail Power Company

Safety/Environmental:

- Review lock out/tag out procedures
- Safety ribbons must be placed around open excavations
- All deliveries must have site PPE – Notify everyone
- Check back-up alarms daily and report
- DRINK A LOT OF WATER - Dehydration is possible

Material Delivery:

Construction Activities:

- Pouring concrete for transformer pad
- Continue to frame poles
- Pouring concrete for piers
- Tying rebar

Future Activities:

- Continuation of pole deliveries today, balance of deliveries on August 20, 2007
- Next scheduled SWPPP inspection August 21, 2007

RECEIVING (As of COB yesterday)

Substation Materials	Total	Rec'd	Balance
Power Transformer 115kV/178MVA	1	0	1
Motor Disconnect Switch 115kV Motor	1	0	1
Manual Disconnect Switch 115kV Manual	1	0	1
Manual Disconnect Switch 34.5kV Manual	1	0	1
INTERCONNECTING CIRCUIT BREAKER	1	0	1
Switchgear and Control House	1	0	1
CCVTs	3	0	3
Metering Units (+cold)	3	0	3
Support Steel Substation Package	1	1	0
Support Steel	1	0	1
CONSTRUCTION		% Complete	
Grading and Fencing		0.00%	
Foundations Poured		0.00%	
Grounding		0.00%	
Conduit		0.00%	
Steel		0.00%	
Electrical Equipment		0.00%	
Bus Work		0.00%	
Control Building		0.00%	
Control and Power Cable		0.00%	
Testing		0.00%	

Interconnect Transmission Line



MATERIALS	Received	Balance	% Received
Steel Structures	0	8	0.00%
Steel Cages	8	0	100.00%
Insulators and Assemblies	804	0	100.00%
1272 Bittern ACSR	0	0	0.00%
795 Drake ACSR	0	0	0.00%
OPGW Arrival	0	0	0.00%
CONSTRUCTION		Complete	Balance
Poles Framed		62	153
Poles Drilled		62	153
Poles Set - Deadends		0	7
Poles Set - Tangents		0	146
Down Guys Installed		0	0
Structures Grounded		62	161
Stringing and Clipping (Miles)		0	0

All balances are based on approximate calculations and may be subject to change.

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPL Energy.