



FPL ENERGY
OTTER TAIL POWER COMPANY
Plan of the Day (POD)

Weather Forecast: **PM Thunderstorms** High: **63°F** / Low: **51°F**
Winds: **ESE @ 16 mph** Rain Chances: **40%**
Rain received this month: **1.0 inches**

Monday, August 20, 2007 **COD January 31, 2008** **165 Days to COD**

FPL Energy	Otter Tail Power Company	D.H. Blattner	GEWE		
Safety/Environmental: <ul style="list-style-type: none"> •Speeding and lack of PPE will not be tolerated on site •Review lock out/tag out procedures •Safety ribbons must be placed around open excavations •All deliveries must have site PPE – Notify everyone •Check back-up alarms daily and report •DRINK A LOT OF WATER - Dehydration is possible 		<i>RECEIVING (As of COB Yesterday)</i>			
			Total	Rec'd	Balance
		Bases	27	0	27
		Mids	27	0	27
		Tops	27	0	27
		Nacelles	27	0	27
		Controllers	27	0	27
		Blades	27	0	27
		Hubs	27	0	27
		Grounding XFR	2	0	2
		PMT XFR	27	0	27
		4/0 Cable	189,000	192,882	0
		1000 KCM	315,000	0	315,000
		12 SM Fiber	48,000	48,000	0
		12 MM Fiber	61,000	61,000	0
		24 SM Fiber	36,000	36,000	0
		DLO Substitute	9,000	9,450	0
		Copper Clad Steel	21,000	20,724	276
Civil: Collection: Installation: O & M: <ul style="list-style-type: none"> •Continue preparations for arrival of building components 					
FUTURE ACTIVITIES: <ul style="list-style-type: none"> •Next scheduled SWPPP inspection August 21, 2007 					

General Construction Status



	Complete	Total	% complete
Roads Built	0	0	0.0%
Roads Subgraded	0	0	0.0%
Foundations excavated	0	27	0.0%
Foundations poured and backfilled	0	27	0.0%
Tower Base sections erected	0	27	0.0%
Tower Mid sections erected	0	27	0.0%
Tower top sections erected	0	27	0.0%
Nacelles Installed	0	27	0.0%
Rotors installed	0	27	0.0%
Mechanically completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
Transformers Set/Terminated	0	27	0.0%
<i>(as of COB yesterday)</i>			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE