



## FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

*Plan of the Day (POD)*

Weather Forecast: **Snow Showers**

High: **35°F** / Low: **22°F**

Winds: **NW @ 25-35 mph**

Precipitation Chances: **40%** Precipitation received this month: **.5"**

**Wednesday, November 14, 2007 COD December 31, 2007 48 Days to COD**

FPL Energy

D.H. Blattner

GEWE

### Safety/Environmental:

- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

### Civil:

#### Erection:

- No activity

#### Collection:

#### Installation:

#### O & M:

### FUTURE ACTIVITIES:

### RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	53	26
Mids	79	54	25
Tops	79	56	23
Machine Heads	79	50	29
Down Tower Assemblies	79	72	7
Blade Sets	79	61	18
Hubs	79	54	25
Grounding XFR	7	7	0
PMT XFR	79	51	28
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

## General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	51	79	64.6%
Tower mid sections erected	51	79	64.6%
Tower top sections erected	30	79	38.0%
Machine Heads installed	30	79	38.0%
Rotors flown	29	79	36.7%
Mechanically completed	14	79	17.7%
Pre-commissioned	6	79	7.6%
Final commissioned	1	79	1.3%
Underground trenching cable instal. (ft)-4/0	443,391	517,688	85.6%
Underground trenching cable instal. (ft)-1000	312,498	275,105	113.6%
Underground trenching cable instal. (ft)-12 MM	147,797	145,783	101.4%
Underground trenching cable instal. (ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	14	79	17.7%
(as of COB yesterday)			



**Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE**