



**ALBERTA CLIPPER PIPELINE PROJECT
WEEKLY CONSTRUCTION STATUS REPORT
October 1, 2009 to October 7, 2009**

Construction Activity

Enbridge continued construction of the Alberta Clipper Pipeline Project in North Dakota between October 1 and October 7, 2009. Pipe stringing activities were completed in North Dakota during this report period. Road bores continued at the crossings of paved roads and waterbody crossings continued to be completed within the specified time period. Trench excavation, the lowering-in of pipe segments, and backfilling of the trench continued in North Dakota. The pipe section at the Pembina River was pulled into place during this reporting period. The equipment from the Pembina River horizontal directional drill moved to the Red River and will commence in the next reporting period. Other activities included the installation and replacement of erosion and sediment controls, bridge cleaning, and dewatering.

Additionally, the following work was also been completed to date:

- Clearing: 28.0 miles completed
- Grading: 28.0 miles completed
- Stringing: 28.0 miles completed
- Welding: 21.8 miles completed
- Trenching 14.4 miles completed
- Lowering-in 11.3 miles completed
- Backfill 11.3 miles completed

Photographs of construction activities in North Dakota area attached.

Installation of pipe segment at Pembina River, Milepost 775



Mats for access road down to south side of the Red River of the North crossing



Restoration of stream banks at waterbody S-778a



Stabilization and erosion control installation at S-778a



Mulch depth greater than four inches



Mulch application



Sheet piling installation prior to crossing of waterbody W-783a



Agency Consultations

The North Dakota Department of Health was updated on October 2, 2009 regarding pipeline construction related spills.

Upcoming Activities

The following activities are scheduled for the next reporting period:

- Continue trenching, lowering-in, and backfilling of pipe segments;
- Continue road bores;
- Welding and testing of horizontal directional drill (HDD) pipe segments;
- Commencement of HDD at Red River crossing; and
- Commencement of clean-up and restoration activities.