



ALBERTA CLIPPER PIPELINE PROJECT
WEEKLY CONSTRUCTION STATUS REPORT
October 8, 2009 to October 14, 2009

Construction Activity

Enbridge continued construction of the Alberta Clipper Pipeline Project in North Dakota between October 8 and October 14, 2009. Specialty construction crews continued to install pipe segments at road, wetland, and waterbody crossings. Trench excavation, the lowering-in of pipe segments, and backfilling of the trench continued in North Dakota. Horizontal directional drill activities commenced at the crossing of the Red River of the North. Other activities included the installation and replacement of erosion and sediment controls, bridge cleaning, and dewatering. The rough clean-up of the right-of-way commenced during this reporting period with the removal of timber mats from areas near the kickoff. The replacement of topsoil across the right-of-way and dormant seeding in select location will commence in the next time period.

Additionally, the following work was also been completed to date:

- Clearing: 28.0 miles completed
- Grading: 28.0 miles completed
- Stringing: 28.0 miles completed
- Welding: 27.5 miles completed
- Trenching 19.2 miles completed
- Lowering-in 16.8 miles completed
- Backfill 16.7 miles completed

Photographs of construction activities in North Dakota area attached.

Preparations for the crossing of Tongue River "Cutoff"



The HDD rig conducting the crossing of the Red River of the North



Materials placed at Red River of the North banks for potential drilling mud release response



Connection of mainline pipe segment to HDD pipe segment under Tongue River



Backfilling of pipeline at 100th Street NE



Open cut crossing of 103rd Street NE



Trench breaker installation near wetland w-782b



Agency Consultations

The North Dakota Department of Health was updated on October 12, 2009 regarding pipeline construction related spills.

Upcoming Activities

The following activities are scheduled for the next reporting period:

- Continue trenching, lowering-in, and backfilling of pipe segments;
- Continue road bores;
- Continuation of HDD at Red River of the North crossing;
- Continuation of rough and final clean-up activities; and
- Commencement restoration activities.