



ENBRIDGE™
ALBERTA CLIPPER PIPELINE PROJECT
WEEKLY CONSTRUCTION STATUS REPORT
November 5 to November 11, 2009

Construction Activity

Enbridge continued construction of the Alberta Clipper Pipeline Project in North Dakota between November 5 and November 11, 2009. Construction continued with the installation of sections of pipe at road, wetland, and waterbody crossings, which are then tied-in to the adjacent mainline pipe sections. The rough and final cleanup crews continue to make progress throughout North Dakota. Other activities included stormwater inspections, the installation and replacement of erosion and sediment controls, bridge cleaning, and dewatering of the trench prior to pipe installation. Rough and final clean up activities will continue to make progress by removing timber mats, replacing topsoil, and applying dormant seed. Compaction alleviation of agricultural areas is being completed as a part of final restoration activities.

Additionally, the following work was also been completed to date:

- Clearing: 28.0 miles completed
- Grading: 28.0 miles completed
- Stringing: 28.0 miles completed
- Welding: 28.0 miles completed
- Trenching 28.0 miles completed
- Lowering-in 28.0 miles completed
- Backfill 28.0 miles completed
- Rough Cleanup 17.0 miles completed
- Final Cleanup 17.0 miles completed

Photographs of construction activities in North Dakota area attached.

Sheet piling at Tongue River Cutoff



S-790a post-restoration



Red River HDD pipe section and adjacent mainline pipe section prior to tie-in



Restoring preconstruction contours of trenchline within wetland



Dewatering through a filter bag in a well vegetated upland area



Restored road side ditch and adjacent restored agricultural field



Agency Consultations

The North Dakota Department of Health was updated on November 6, 2009 regarding pipeline construction related spills.

Upcoming Activities

The following activities are scheduled for the next reporting period:

- Continue road bore, wetland, and waterbody crossings;
- Continuation of rough and final clean-up activities; and
- Continuation of restoration activities.