



**ALBERTA CLIPPER PIPELINE PROJECT
WEEKLY CONSTRUCTION STATUS REPORT
November 12 to November 18, 2009**

Construction Activity

Enbridge continued construction of the Alberta Clipper Pipeline Project in North Dakota between November 12 and November 18, 2009. Construction continued with the installation of pipe sections at road, wetland, and waterbody crossings, which are then tied-in to the adjacent mainline pipe sections. The Tongue River "Cutoff" crossing was completed during this time period and sheet pile and restoration efforts are near completion. The rough and final cleanup crews continue to make progress throughout North Dakota. Other activities included stormwater inspections, the installation and replacement of erosion and sediment controls, bridge cleaning, and dewatering of the trench prior to pipe installation. Rough and final clean up activities will continue to make progress by removing timber mats, replacing topsoil, and applying dormant seed mixes as required by agencies and landowners. Compaction alleviation of agricultural areas is being completed as a part of final restoration activities.

Additionally, the following work was also been completed to date:

- Clearing: 28.0 miles completed
- Grading: 28.0 miles completed
- Stringing: 28.0 miles completed
- Welding: 28.0 miles completed
- Trenching 28.0 miles completed
- Lowering-in 28.0 miles completed
- Backfill 28.0 miles completed
- Rough Cleanup 24.2 miles completed
- Final Cleanup 24.2 miles completed

Photographs of construction activities in North Dakota area attached.

Tie-in at waterbody crossing



Tie-in on mainline section to Red River HDD pipe section



Excavation of an open cut waterbody crossing



ECDs in place and functional at a wetland and waterbody crossing



Lowering-in of a pipe section at a waterbody crossing



Timber mat removal



Sheet pile installation at Tongue River "Cutoff" crossing



Agency Consultations

The North Dakota Department of Health was updated on November 13, 2009 regarding pipeline construction related spills.

Upcoming Activities

The following activities are scheduled for the next reporting period:

- Continuation of road bore, wetland, and waterbody crossings;
- Continuation of stormwater inspections;
- Preparing and hydrostatically testing the mainline section;
- Continuation of rough and final clean-up activities; and
- Continuation of restoration activities.