


|  |               |   |                |                |
|--|---------------|---|----------------|----------------|
|  |               |  |                |                |
| <b>Weekly Construction Progress Report</b>     |               |   |                |                |
| <b>Belle Fourche Pipeline</b>                  |               |   |                |                |
| <b>Week of: November 26<sup>th</sup>, 2007</b> |               |   |                |                |
| <b>Case No. PU- 07-596</b>                     |               |   |                |                |
|  | <b>Name</b>   | <b>Company</b>  | <b>Office</b>  | <b>Cell</b>    |
| Project Manager                                | Don Clark     | Belle Fourche Pipeline  | (701) 842-2377 | (701) 260-2278 |
| Chief Inspector                                | Lyle Sessions | Belle Fourche Pipeline  | (701) 842-2377 | (307) 680-2700 |

|  |
|--|
| <b>Brief Description of Weekly Activities:</b>   |
| <ul style="list-style-type: none"> <li>Began ROW. Completed approximately 2 miles on Forest Service and then shut down for Thanksgiving. Have continued ROW clearing.</li> </ul> |

| <b>Specific Activity on Project</b> |                   |                    |                   |
|-------------------------------------|-------------------|--------------------|-------------------|
| <b>Description</b>                  | <b>% Complete</b> | <b>Description</b> | <b>% Complete</b> |
| Construction Survey                 | 33%               | Tie-Ins            | 0%                |
| Fencing, Clearing and Grubbing      | 25%               | Cleanup            | 0%                |
| Grading/Stripping                   | 25%               | Pressure Test      | 0%                |
| Stringing                           | 4%                |                    |                   |
| Bending                             | 0%                |                    |                   |
| Ditch                               | 0%                |                    |                   |
| Welding                             | 0%                |                    |                   |
| Road Bores(based upon Ft installed) | 0%                |                    |                   |
| Lowering In                         | 0%                |                    |                   |
| Backfill                            | 0%                |                    |                   |

|   |
|---|
| <b>Significant Work Activity for next Week:</b>       |
| Finish Survey, Continue Clearing ROW & Stringing Pipe |

|                  |
|------------------|
| <b>Comments:</b> |
|                  |

|             |             |
|-------------|-------------|
| <b>Name</b> | <b>Date</b> |
| Tad True    | 11/29/2007  |