

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Tuesday, July 01, 2008 2:14 PM  
**To:** Hamre, John G.  
**Subject:** FW: Final seeding Progress Report - PSC PU-06-330 and PSC PU-07-600

John – please docket in 06-330 and 07-600 and email to Commissioners, Legal, and PUD

**Patrick Fahn**  
Utility Analyst  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

---

**From:** Ty France [<mailto:Ty.France@rooney-eng.com>]  
**Sent:** Monday, June 30, 2008 12:04 PM  
**To:** Fahn, Patrick J.  
**Cc:** Troy D. Pierantoni; 'brent.horton@enbridge.com'; kris.benson@enbridge.com  
**Subject:** Final seeding Progress Report - PSC PU-06-330 and PSC PU-07-600

Pat,

Final reseeded was completed on both the 10<sup>th</sup> Pipeline (PSC PU-06-330) and Garden Valley School Re-route (PSC PU-07-600) this spring. Specifically, final re-seed and fencing started 4-28 -08 and finished 5-6-08. The only work yet to be completed regarding this project is painting of above ground facilities. This is scheduled for Late July early August of this year as it is being coordinated with other painting work Enbridge is completing.

Please feel free to contact me if you would like to examine the ROW sometime this summer.

Thanks,

## Ty France P.E.

Rooney Engineering, Inc.  
100 N. 27th St. Suite 220  
Billings, MT 59101  
Phone: (406) 896-1305  
Cell: (406) 321-1660  
Fax: (406) 896-1309



**ROONEY ENGINEERING, INC**  
Engineering for the Energy Industry

**31 PU-07-600** Filed: 7/1/2008 Pages: 1  
**Final Seeding Progress Report**

Enbridge Pipelines (North Dakota) LLC

Ty France

**118 PU-06-330** Filed: 7/1/2008 Pages: 1  
**Final Seeding Progress Report**

Enbridge Pipelines (North Dakota) LLC

Ty France