



Monday, June 9, 2008

COD - 09/26/08

110 Days to COD

**FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Cloudy
High: 59°F Low: 42°F
Winds: NW @ 5 mph
Precipitation Chances: 64%

FPL Energy

Wanzek

GEWE

Safety/Environmental:

● **SWPPP INSPECTION TODAY DUE TO .5" RAIN YESTERDAY**

● Site wide safety meeting every Tuesday at 7:00 a.m.

● SWPPP inspection scheduled for Wednesday, June 11, 2008.

● Be aware of soft shoulders on roads

● Adhere to speed limits

● Heavy fog in a.m.-use fog lights

● Be aware of gravel trucks in area

● Back vehicles in parking space at office area

Civil:

● De-watering foundations

● Drying out roads

● Gravel placement starting at T20 East

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	157,704	157,296
1000KM	45,000	0	45,000
500KM	54,000	0	54,000
12 Fiber SM	134,000	0	134,000
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	0	2
XFR Box Pads	28	0	28
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

34 PU-07-722 Filed 06/09/2008 Pages: 1
Langdon Wind Plan of the Day, June 9, 2008
Langdon Wind, LLC

General Construction Status



	Complete	Total	% Complete
Roads Subgraded	2,580	45,355	5.7%
Roads Complete	0	45,355	0.0%
Foundations Excavated	5	27	18.5%
Foundations Poured	0	27	0.0%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE