

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Monday, August 03, 2009 10:02 AM  
**To:** Hamre, John G.  
**Subject:** FW: Daily report 7-30--09Commission Case # PU-08-844  
**Attachments:** Whiting Pipeline.xls; Whiting 7-30-09 001.jpg; Whiting 7-30-09 002.jpg; Whiting 7-30-09 003.jpg

John - please docket in 08-844 from Whiting and then forward to Commissioners, PUD and Legal

Patrick Fahn  
Director-Compliance and Competitive Markets  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

-----Original Message-----

From: Steve Meagher [mailto:Steve.Meagher@whiting.com]  
Sent: Friday, July 31, 2009 12:04 PM  
To: Fahn, Patrick J.; Brent Miller; bregan@merjent.com  
Subject: FW: Daily report 7-30--09Commission Case # PU-08-844

Thursday report, Steve Meagher

---

From: William E. Kovar [mailto:kovar\_we@pearldc.com]  
Sent: Thu 7/30/2009 8:48 PM  
To: Steve Meagher  
Cc: Eddie C. Relaford; Jess L. Sams; Josh B. Hinkle  
Subject: Daily report 7-30--09

Steve,

We welded 163 joints for 30%, bored tree bore and county road, started trenching got about 1200' 1%. I got your e mail on the pictures and i will get them tomorrow,

Bill Kovar  
Construction Manager

Pearl Development Company  
1082 East Brundage Lane  
Sheridan, Wyoming 82801  
USA

voice: 1.303.672.8090  
fax: 1.307.672.8091  
email: [kovar\\_we@pearldc.com](mailto:kovar_we@pearldc.com)  
website: [www.pearldc.com](http://www.pearldc.com) <<http://www.pearldc.com/>>

43 PU-08-844 Filed: 7/30/2009 Pages: 6  
Whiting Weekly Progress Report 7-30-09

Information contained in this communication is confidential and is intended only for the use of the addressee. Unauthorized use, disclosure, or copying is strictly prohibited and may be unlawful. If you have received this communication in error, please immediately notify the sender by calling 1.307.672.8090.



An Epic Resource

<b>Client:</b>	<b>Whiting Petroleum Corp.</b>
<b>Project:</b>	<b>Nexen 8" pipeline</b>
<b>Location:</b>	<b>Stanley N.D</b>
<b>Job #:</b>	<b>40-0177</b>
<b>AFE / WO #</b>	<b>08-1057</b>

<b>Issue:</b>	
<b>Rev.:</b>	1
<b>By:</b>	WEK
<b>Approved:</b>	
<b>Commission case #</b>	PU-08-844

**Estimated Date Complete** 9/12/09

**Percent Complete to Date** 30%

<b>WEATHER 8AM</b>	Cloudy	<b>Thursday, July 30, 2009</b>				<b>WEATHER 4PM</b>	Sunny		
<b>TEMPERATURE 8AM</b>	50					<b>TEMPERATURE 4PM</b>	68		
<b>Equipment</b>	<b>QTY</b>	<b>Hours</b>	<b>Companies On Work Site</b>	<b>Supervisors</b>		<b>Operators / Welders</b>		<b>Laborers</b>	
				<b># People</b>	<b>Hours</b>	<b># People</b>	<b>Hours</b>	<b># People</b>	<b>Hours</b>
Mower	1	0	Pearl	2	11				
Blade	2	0	F & D Oil Field Maintenance	4	11	14	11	13	11
Dozer	1	0							
Track Hoe	3	11							
Side Boom	4	11							
<b>Daily Totals</b>		77	<b>Daily Totals</b>	6	66	14	154	13	143
<b>Project Totals</b>		650	<b>Project Totals</b>	82	906	131	1467	198	1777

Operation	Date Started	Ft. Today	Ft. To Date	% Complete	Operation	Date Started	Ft. Today	Ft. To Date	% Complete
ROW Mowed	7/13/2009	1945	94404	100%	Trenching	7/30/2009	4/14/03	1200	1%
ROW Built	7/13/2009	14922	94404	100%	Lower In				
Stringing	7/15/2009	150	94404	100%	Backfill				
Bending	7/19/2009	37886	94404	100%	Clean Up				
Welding	7/27/2009	7172	29147	30%					

X - Ray	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds	155	728	N/A Per Client Request	\$0.00	\$0.00
Tie in's	3	3			
Repairs	8	26			
Cut outs	1	2			

**RECORD OF DAYS EVENTS**

Completed county road bore and tree bore, welded 163 joints for 7,172' for 30%, X-rayed 155 welds with 8 repairs, trenched and layed in 1200' had 3 tie in welds.

**NEXT DAYS WORK**

Continue welding, trenching and bores.

**SAFETY REVIEW**

Safe ditch

**VISITORS**

None

\_\_\_\_\_  
Bill Kovar  
SITE MANAGER



07/30/2009



07/30/2009



07/30/2009