

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, September 11, 2009 9:04 AM
To: Hamre, John G.
Subject: FW: Daily report 9-10-09 PU-08-844)
Attachments: Whiting Pipeline.xls

John - please docket in 08-844 from Whiting and then forward to Commissioners, PUD, and Legal

Patrick Fahn
Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

-----Original Message-----

From: Steve Meagher [mailto:Steve.Meagher@whiting.com]
Sent: Friday, September 11, 2009 6:43 AM
To: Brent Miller; William Herrmann; Fahn, Patrick J.
Subject: FW: Daily report 9-10-09 PU-08-844)

This weeks work, started out wet, but all is going ok in the later part of the week, sm

From: William E. Kovar [mailto:kovar_we@pearlhc.com]
Sent: Thu 9/10/2009 7:24 PM
To: Steve Meagher
Cc: Jay A. Yale; Eddie C. Relaford; Jess L. Sams
Subject: Daily report 9-10-09

Steve,
We got 6000' of claen up today for 83%. We ran 6 pigs and got the line ready for a sizing plate tomorrow.

Bill Kovar
Construction Manager

Pearl Development Company
1082 East Brundage Lane
Sheridan, Wyoming 82801
USA

voice: 1.303.672.8090
fax: 1.307.672.8091
email: kovar_we@pearlhc.com
website: www.pearlhc.com <<http://www.pearlhc.com/>>

51 PU-08-844 Filed: 9/10/2009 Pages: 3
Whiting Weekly Progress Report 9-10-09

Information contained in this communication is confidential and is intended only for the use of the addressee. Unauthorized use, disclosure, or copying is strictly prohibited and may be unlawful. If you have received this communication in error, please immediately notify the sender by calling 1.307.672.8090.



An Epic Resource

Client:	Whiting Petroleum Corp.
Project:	Nexen 8" pipeline
Location:	Stanley N.D
Job #:	40-0177
AFE / WO #	08-1057

Issue:	
Rev.:	1
By:	WEK
Approved:	
Commission case #	PU-08-844

Estimated Date Complete 9/22/09

Percent Complete to Date 92%

WEATHER 8AM	Sunny	Thursday, September 10, 2009				WEATHER 4PM	Sunny
TEMPERATURE 8AM	61					TEMPERATURE 4PM	88

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Mower	1	0	Pearl	2	10				
Blade	2	11	F & D Oil Field Maintenance	2	10	11	10	3	10
Dozer	2	11							
Track Hoe	0	0							
Side Boom	0	0							
Skidsteer	1	11							
Daily Totals		55	Daily Totals	4	40	11	110	3	30
Project Totals		3609	Project Totals	223	2449	358	2950	450	4543

Operation	Date Started	Ft. Today	Ft. To Date	% Complete	Operation	Date Started	Ft. Today	Ft. To Date	% Complete
ROW Mowed	7/13/2009	0	94404	100%	Trenching	7/30/2009	0	94404	100%
ROW Built	7/13/2009	0	94404	100%	Lower In	7/30/2009	0	94404	100%
Stringing	7/15/2009	0	94404	100%	Backfill	7/30/2009	0	94404	100%
Bending	7/19/2009	0	94404	100%	Clean Up	8/15/2009	6000	59900	83%
Welding	7/27/2009	0	94404	100%					

X - Ray	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds	0	2080	N/A Per Client Request	\$0.00	\$0.00
Tie in's	0	122			
Repairs	0	96			
Cut outs	0	2			

RECORD OF DAYS EVENTS

Clean up did 6000'. Ran 3 foam pigs and 3 brush pigs.

NEXT DAYS WORK

Work on ROW clean up and running cleaning pigs. Run a sizing plate .

SAFETY REVIEW

Line crossings

VISITORS

None

Bill Kovar
SITE MANAGER