

Hamre, John G.

From: Fahn, Patrick J.
Sent: Friday, February 26, 2010 3:36 PM
To: Hamre, John G.
Subject: FW: Hawthorn Pipeline Report
Attachments: HAWTHORN LINE WEEK ENDING 2-27.doc

John – please docket in 09-153 from Hawthorn Oil and then forward to Commissioners, PU, and Legal

Patrick Fahn

Director-Compliance and Competitive Markets
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Gust_Benninger@pecanpipeline.com [mailto:Gust_Benninger@pecanpipeline.com]
Sent: Friday, February 26, 2010 1:53 PM
To: Fahn, Patrick J.
Cc: Jodie_Davis@pecanpipeline.com
Subject: Hawthorn Pipeline Report

Pat
Looks like we can see completion in the near future, we hope to test this coming week. If you need anything further call Gust;

Gust Benninger
Pecan Pipeline
Construction Superintendent
701-578-5246 - Cell

HAWTHORN OIL LINE UPDATE FOR WEEK ENDING
2-27-10

BORE PIPE - 100% STRUNG, 100% WELDED/X-RAYED. BOTH RAILROAD BORES COMPLETE. ALL OTHER BORES COMPLETE.

STRINGING LINE PIPE, 100% COMPLETE.

POTHOLING FOREIGN LINES 100% COMPLETE.

BENDING 100% COMPLETE.

WELDING - PIPE GANG/FIRING LINE 100% COMPLETE(REPAIR RATE < 2%)

COATING 93% COMPLETE

DITCHING APPROX 93% COMPLETE

LOWERING IN 93% COMPLETE

PAD/BACKFILL 93% COMPLETE

TIE INS 90% COMPLETE

M/L TESTING 0% COMPLETE

FABRICATION TESTING 0% COMPLETE

ELECTRICAL PROGRESSING AT THE 88 OIL SITE. TRENCHING COMPLETE, DUCT BANKS POURED. LAUNCHER DELIVERED AND SET. LACT UNIT SET. MOUNTRAIL WILLIAMS HOOKING UP POWER.

THE RAIL SITE LACT UNIT IS SCHEDULED TO BE DELIVERED 3-1. THE 8" PIPE IS LAID TO THE PIPE RACK AT THE TANKS, TESTING WILL BE DONE WITH THE MAINLINE.

TESTING SHOULD COMMENCE TUESDAY, 3-2-10 AND BE COMPLETE 3-4-10. FABRICATION IS SCHEDULED TO BE COMPLETE 3-7-10.

MAINLINE VALVE ASSEMBLIES TO BE SET FRIDAY 2-26-10 AND BACKFILLED.