



Otter Tail

Plan of the Day (POD)

Date: Wednesday 6/17/2009
High: 79
Precipitation Chances: 50%

COD: 10-15-09
Low: 58

Days to COD: 121
Winds: ESE @6mph
Weather Forecast: Cloudy

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Extra activities in the yard this week, watch for traffic
- Chance of thunderstorms watch for lightning
- SWPPP inspections completed every two weeks

Civil/Erection:

- Subgrade roads at 135-136
- Gravel at 147-151 and 155-156
- Approach 135 & 136

Foundations:

- Excavation is to start on June 22nd

Collection:

Electrical:

Upcoming Events/Outstanding Issues:

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	28	5
Grounding XFR	2	0	2
4/0 Cable	47,074	57,168	-10,094
500 KCM	15,128	0	15,128
Copperclad	TBD	0	0
1000 KCM	31,312	24,610	6,702
12 Fiber SM FOC	TBD	0	0
XFR Box Pads	33	0	33
Controllers	33	0	33
Bases	33	33	0
Mids	33	33	0
Tops	33	33	0
Nacelles	33	33	0
Hubs	33	33	0
Blade Sets	33	33	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Built	0	49,614	0.0%
Roads Subgraded	21,175	49,614	42.7%
Silt Fence Installed	7,744	7,300	106.1%
Foundations Excavated	0	33	0.0%
Foundations Poured and Backfilled	0	33	0.0%
Crane Pads Completed	0	33	0.0%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
Underground Trenching Installed (ft)	0	0	0.0%
(as of COB yesterday)			

3 PU-09-407 Filed: 6/17/2009 Pages: 1
 Ashtabula Wind II Plan of the Day for June 17, 2009

