




NEXtera™ Energy Resources Ashtabula Wind II

Otter Tail

Plan of the Day (POD)



Date: **Wednesday, 8/5/2009**
 High: **78**
 Precipitation Chances: **3%**

COD: **10-15-09**
 Low: **51**

Days to COD: **72**
 Winds: **WNW @ 3 mph**
 Weather Forecast: **Partly Sunny**

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive cautiously, keep headlights must be on
- Keep your speed to a minimum
- SWPPP inspection every two weeks
- Crane walk paths

Civil/Erection:

- Offload tower sections, nacelles & blades

Erection:

- Erect base & mid at 146
- Assemble rotor at 146
- Erect top nacelle & rotor at 141

Collections:

- Trench & cable install -4/0 155-156
- Trench & cable install -500 at J-box -Substation

Electrical:

- High voltage cable termination at 144-146
- Low voltage cable termination at 133-135
- Tower wiring at 138-139
- Mechanical completion pre walk at 137-138

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	24	9
Bases	33	17	16
Mids	33	17	16
Tops	33	16	17
Nacelles	33	22	11
Hubs	33	25	8
Blade Sets	33	19	14

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	14	33	42.4%
Tower Mid Sections Erected	14	33	42.4%
Tower Top Sections Erected	8	33	24.2%
Nacelles Installed	8	33	24.2%
Rotors Installed	8	33	24.2%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	173,550	189,000	91.8%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set	25	33	75.8%

(as of COB yesterday)



36 PU-09-407 Filed: 8/5/2009 Pages: 1
 Ashtabula Wind II, Otter Tail, Plan of the Day for
 Aug. 5, 2009

Otter Tail Corporation