




NEXtera™ Energy Resources Ashtabula Wind II

Otter Tail

Plan of the Day (POD)



Date: Friday, 8/7/2009
High: 75
Precipitation Chances: 45%

COD: 10-15-09
Low: 58

Days to COD: 70
Winds: SE @ 12 mph
Weather Forecast: Cloudy

NEXtera™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive cautiously, keep headlights must be on
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks
- Crane walk paths

Civil/Erection:

- Offload DTA, tower sections, nacelles & blades

Erection:

- Erect top nacelle & rotor at 143 & 144

Collections:

- Fiber termination at 130, 140-143
- Low voltage cable termination at 137, 140 & 141

Electrical:

- PMT installation at 148-150
- Controller termination at 160-162
- Tower wiring at 140 & 142
- Mechanical completion pre walk at 140-141
- Mechanical completion walk down at 137
- Punch list at 134

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	24	9
Bases	33	20	13
Mids	33	20	13
Tops	33	22	11
Nacelles	33	23	10
Hubs	33	25	8
Blade Sets	33	23	10

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	15	33	45.5%
Tower Mid Sections Erected	15	33	45.5%
Tower Top Sections Erected	11	33	33.3%
Nacelles Installed	11	33	33.3%
Rotors Installed	11	33	33.3%
Tower Wiring Complete	9	33	27.3%
Mechanically Complete	2	33	6.1%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	177,605	189,000	94.0%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set	30	33	90.9%
(as of COB yesterday)			



38 PU-09-407 Filed: 8/7/2009 Pages: 1
 Ashtabula Wind II, Otter Tail, Plan of the Day for
 Aug. 7, 2009

Otter Tail Corporation