




NEXTerTM Energy Resources Ashtabula Wind II

Otter Tail

Plan of the Day (POD)



Date: Friday, 8/21/2009
High: 71
Precipitation Chances: 35%

COD: 10-15-09
Low: 46

Days to COD: 56
Winds: N @ 11 mph
Weather Forecast: Mostly Cloudy

NEXTerTM Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:

- Drive careful, slick driving conditions
- Most falls are preventable, take precautions to avoid
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

Erection:

- Erect base & mid at 155-156
 - Assemble rotor at 155-156
 - Erect rotor at 153
- Collections:**
- Electrical:
 - Tower Wiring at 153-154
 - Fiber termination testing
 - Mechanical completion pre-walk at 159-160



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	33	0
Grounding XFR	3	3	0
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	33	0
Bases	33	33	0
Mids	33	33	0
Tops	33	33	0
Nacelles	33	33	0
Hubs	33	33	0
Blade Sets	33	33	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	30	33	90.9%
Tower Mid Sections Erected	30	33	90.9%
Tower Top Sections Erected	24	33	72.7%
Nacelles Installed	24	33	72.7%
Rotors Installed	24	33	72.7%
Tower Wiring Complete	23	33	69.7%
Mechanically Complete	15	33	45.5%
Pre-Commissioned	6	33	18.2%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	179,188	189,000	94.8%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Installed	12,750	12,750	100.0%
Fiber Optic 12 Fiber SM	97,000	97,000	100.0%
Transformers Set	33	33	100.0%

(as of COB yesterday)