




# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind II



## Otter Tail

### Plan of the Day (POD)

Date: **Saturday, 8/29/2009**  
 High: **72**  
 Precipitation Chances: **10%**

COD: **10-15-09**  
 Low: **41**

Days to COD: **48**  
 Winds: **WNW @ 2 mph**  
 Weather Forecast: **Partly Sunny**

NEXTer <sup>TM</sup> Energy Resources	Otter Tail	Blattner Energy	GE
---------------------------------------	------------	-----------------	----

**Safety/Environmental:**

- **Keep focused when driving**
- **Keep your speed to a minimum**
- **Watch out for blind corners in areas where corn is growing**
- **SWPPP inspection every two weeks**

**Erection:**

- **Erect top & nacelle at 156**
- **Erect rotor at 155 & 156**

**Collections:**

**Electrical:**

**Substation:**

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	33	0
Grounding XFR	3	3	0
4/0 Cable	189,000	195,397	-6,397
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	12,700	50
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	33	0
Controllers	33	33	0
Bases	33	33	0
Mids	33	33	0
Tops	33	33	0
Nacelles	33	33	0
Hubs	33	33	0
Blade Sets	33	33	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	41,232	100.0%
Gravel Road (6")	41,232	41,232	100.0%
Roads Complete	41,232	41,232	100.0%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	33	33	100.0%
Foundations Backfilled	33	33	100.0%
Crane Pads Completed	33	33	100.0%
Tower Base Sections Erected	33	33	100.0%
Tower Mid Sections Erected	33	33	100.0%
Tower Top Sections Erected	31	33	93.9%
Nacelles Installed	31	33	93.9%
Rotors Installed	30	33	90.9%
Tower Wiring Complete	27	33	81.8%
Mechanically Complete	26	33	78.8%
Pre-Commissioned	18	33	54.5%
Final Commissioned	8	33	24.2%
4/0 Cable Trenched	179,188	189,000	94.8%
500 Cable Trenched	100,122	117,000	85.6%
1000 Low Voltage Installed	12,750	12,750	100.0%
Fiber Optic 12 Fiber SM	97,000	97,000	100.0%
Transformers Set	33	33	100.0%
(as of COB yesterday)			

