

# Baldwin Wind, LLC

## Plan of the Day (POD)

Date: 8-4-10  
 High: 80  
 Precipitation Chances: 10%

COD: 11-30-10  
 Low: 52  
 Weather Forecast: Partly Sunny

Days to COD: 119  
 Winds: NW @ 15 mph

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

- Safety/Environmental:**
- Obey traffic guidelines & speed limits
  - Be aware of heat effects
  - Watch for pinch points
  - Fence off wetland near turbines 60-64

**Civil/Erection:**

- 
- 
- 

**Collection:**

- 
- 
- 

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	62	3
Grounding XFR	6	0	6
4/0 Cable	451,655	206,069	245,586
500 KCM	62,255	39,635	22,620
Copperclad	32,288	73,906	-41,618
1000 KCM	323,004	111,983	211,021
1000 KCM LVC	24,000	40,730	-16,730
12 Fiber SM FOC	297,985	336,530	-38,545
XFR Box Pads	64	20	44
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	2,028	99,651	2.0%
Roads Built	0	99,651	0.0%
Silt Fence Installed	308	11,417	2.7%
Foundations Excavated	0	64	0.0%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
Underground Trenching Installed (ft)	0		0.0%

(as of COB yesterday)



51 PU-09-668 Filed: 8/4/2010 Pages: 1  
 Baldwin Wind Plan of the Day - Week of 8-4-2010  
 Baldwin Wind, LLC