

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Saturday, 9-4-10
 High: 75
 Precipitation Chances: 5%

COD: 11-30-10
 Low: 47

Days to COD: 88
 Winds: SSE @ 9 mph
 Weather Forecast: Mostly Sunny

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE
---------------------------	-----------------	----------	----

Safety/Environmental:

- Three points of contact
- Use correct equipment for the job
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:

Foundations:

Collection:

- Trench and install 4/0 at Circuit 9 to hwy 36
- Caulk transformers that are set
- Terminate controllers at 45-46 & 64
- Intermediate grounding on homeruns
- Ground resistance testing

Substation:

- Install control conduit
- Steel erection
- Install grounding grid
- Build 230kv dead-end structures

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	208,257	311,262
500 KCM	51,002	45,835	5,167
Copperclad	65,280	91,994	-26,714
1000 KCM	254,661	195,263	59,398
1000 KCM LVC	24,000	38,230	-14,230
12 Fiber SM FOC	289,504	329,530	-40,026
XFR Box Pads	64	64	0
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	53,314	99,651	53.5%
Roads Built	44,651	99,651	44.8%
Silt Fence Installed	2,274	11,417	19.9%
Foundations Excavated	39	64	60.9%
Foundations Poured	24	64	37.5%
Foundations Backfilled	13	64	20.3%
Crane Pads Completed	13	64	20.3%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Mechanically Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
4/0 Cable Trenched	15,116	157,430	9.6%
500 Cable Trenched	0	15,455	0.0%
1000 Cable Trenched	54,860	77,170	71.1%
Transformers Set/Terminated	0	64	0.0%

(as of COB yesterday)



73 PU-09-668 Filed: 9/8/2010 Pages: 1
 Baldwin Wind Plan of the Day Report Sept. 4, 2010

Baldwin Wind, LLC