

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 8/23/2012

Week 16

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 179

Structures Set = 60

CGF Project Weekly Status Report

Case No. PU-09-670

Safety

No injuries, accidents, or near misses were reported over the last week.

Environmental

Project has moved into the first area of deep soil monitoring areas in close proximity to Sheyenne River. Environmental monitors are on-site to work with foundation installation crews and monitor soil disturbance during excavation.

Work Progress

Survey crews have complete ESA marking to I253 in Grand Forks Co.

Structure staking has been completed for structures 788 – 1054.

Tree clearing has been completed through 400 working westward.

Material delivery continues with deliveries of structures to the DI-Foster laydown yard. Eighteen (18) loads to EI-Griggs yard, and four (4) loads to FI-Northwood over the past week.

Foundation installation has completed for 841-843, 914-916, 936-946, 949, 952-954, 982, 986-989 over the past week for a total of 27 foundations, with 179 completed total.

Hauled structures 23 structures to site locations, framed 33 structures, and set structures 790-792, 794-798, 801-802, 804, 810, 896, 905-910, 921-922, 931-935 over the past week for a total of 26, with 60 completed total.

Crews completed civil work on CI-Wells laydown yard, and are performing civil work on BI-Wilton laydown area.

Work Planned for Next Week

ROW marking to I253, then to start westward.

ESA marking to Structure I253.

Structure staking of structures to I085.

Tree Clearing starting at 400 working westward to 350.

Foundation installation of Structures 916-920, 955-957, 977-981, 990-995, 1002-1007.

Line installation work for hauling, framing, and setting structures to fill in the gaps up to 886.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None