

Center to Grand Forks Project



▶ CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▶ Minnkota Power Cooperative, Inc. ▶ 1/2/2013

Week 35

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 498

Structures Set = 191

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses in the last week.

Environmental

No new issues this week.

Work Progress

Material delivery continues with deliveries of structures and materials to the CI-Harvey yard from the EI-Norhtwood yard in preparation for 2013 construction.

Work Planned for Next Week

All work groups are on holiday break period which goes from December 22nd 2012 until January 2nd 2013.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No accidents, injuries, or near misses in the last week.

Environmental

No new issues this week.

Work Progress

Survey crews have completed ESA marking to Prairie terminus in Grand Forks Co.

Structure staking has been completed for structures 1302-1318

Tree crews have completed work for 2012 and have de-mobilized.

Material delivery continues with deliveries of structures and materials to the DI – Carrington and FI-Northwood laydown yard. One (1) load to DI-Carrington, and six (6) loads to FI-Northwood yard over the past week.

Foundation installation has completed 1179, 1287, 1288, 1290, 1291, 1295, 1296, 1297, 1301, 1319, 1320 and 1324 over the past week for a total of 12 foundations, with 498 completed in total.

Line construction crews performed structure setting at 923, 930 and 941 over the past week for a total of 191 in total.

Work Planned for Next Week

All work groups are on holiday break period which goes from December 22nd 2012 until January 2nd 2013.

Land Owner/Public Issues

None

Cultural or Historical Events

None

Extraordinary Events

None

Structure Move Requests

None