



**BRIDGER PIPELINE**  
 455 N. Poplar Street  
 Casper, Wyoming 82601

Four Bears  
 12 Inch Crude Oil Pipeline

**Weekly Construction Progress Report**

WEEK OF: 8/26/2011

CASE NO. PU-09-750

**Project Contacts:**

Project Engineer: TYLER REECE      Office: 307-299-0372      cell: 307-851-5277  
 Field Project Manager: DON CLARK      Office: 701-225-6269      cell: 701-260-2278  
 SPREAD #1 Contractor: Northwinds of Wyoming  
 SPREAD #2 Contractor: Lo-N-Bro  
 SPREAD #3 & 4 Contractor: Frontier Services

**Brief Description of Activities:**

Clean up and ROW restoration has essentially been completed. A very small percentage of the ROW consist of wet spots that will be reclaimed/restored when they dry. For all intents and purposes the construction of the Four Bears 12" Crude Oil pipeline is considered complete and operational. This will report will conclude the construction status reports from Bridger Pipeline.

Construction Progress:	21.7	13.8	41.8	MILES
Description	Spread #1 % Complete	Spread #2 % Complete	Spread #3&4 % Complete	Notes
Grading/Stripping	100.00%	100.00%	100.00%	
Stringing	100.00%	100.00%	100.00%	
Bending	100.00%	100.00%	100.00%	
Ditching/trenching	100.00%	100.00%	100.00%	
Welding	100.00%	100.00%	100.00%	
Bores (feet installed)	8153 ft	4354 ft	10,521 ft	
Coating	100.00%	100.00%	100.00%	
Lowering In	100.00%	100.00%	100.00%	
Backfill	100.00%	100.00%	100.00%	
Tie-Ins	100.00%	100.00%	99.50%	
ROW Restoration/Cleanup	21.20	13.43	41.30	MILES COMPLETELY RESTORED
Hydro testing	100.00%	100.00%	100.00%	

TOTAL ROW YET TO BE RESTORED	1.4	0.5	0.4	0.5	ROW miles yet to be Restored
TOTAL MILES IN THE GROUND	77.3	21.7	13.8	41.8	Miles in the ground
TOTAL MILES REMAINING	0.0	0.0	0.0	0.0	Miles to complete

**Comments:**

**Reported by:**

NAME: TYLER REECE      DATE: 8/26/2011