



Company: HESS Corporation
 Project: Tioga Gas Plant Expansion
 Location: Tioga, ND

Issue: 0
 Revision: BSW
 Author: BSW
 Approval: ND PSC Case PU-10-120

Estimated Completion Date: 6 30 13

Completion (pct): 26

WEATHER-AM: Most Cloud 29, Saturday, October 29, 2011, WEATHER-4PM: Sunny 53

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT975E Crane	1	80	HESS	1	48				
Komatsu PC300 Excavator	1	45	Petrochem			2	150		
Gehl DL10 Forklift	1	40	Blain Ind			2	144		
John Deere 650H Dozer	1	30	W-Industries			1	84		
Dynapac 54" Roller	1	20	Versa Tech			1	84		
CAT Challenger MT 765	1	80	Dakota Staffing			1	50		
Mack Dump Truck	1	40	Crude			1	50		
Volvo LT90E Loader	1	25	Proforma			1	82		
JLG 600S Manlift	1	60	Kiewit					55	3,040
Lampson 3950 Crane	1	60	Wanzek					33	1,650
Lampson 4000 Crane	1	60	TIC					3	150
Kobelco CK1600 Crawler Crane	1	60	Viat					16	80
			Braun			3	180		
F-150 Pickup	23	920	Barwest					2	20
F-350 Pickup	3	72	Badger					4	180
Enlosed Utility Trailer	2	80	JD Steel					4	240
Fuel Trailers	2	80	Fugro			5	250		
D-6 Dozer	3	124	Light Tower					2	180
John Deere Tractor w/ Disk	1	0	MMR					10	670
Cat Challenger w/ Pans	6	2	Ludwig Drilling					2	120
Cat 14 ft Blade	1	67	Hughes Concrete					1	48
Cat 143 Blade	2	71	DFI					3	150
Lo Dri HTFB-50	1	0							
Mini Excavator	1	18							
Cat 328 Excavator	1	22							
Cat 338 Excavator	1	43							
Walk Behind Roller	1	0							
Cat 84" Smooth Drum Roller	1	50							
Cat 84" Sheeps Foot Roller	1	12							
Cat 923 Sumpster	1	4							
RT 875 Crane	1	8							
12000 Crane	1	22							
999 Crane	1	35							
4000 Crane	1	40							
Elevated Kean Tank	1	0							
Volvo H2O Water Wagon	1	0							
Welding Machines	2	80							
Portable Light Plant	13	520							
Generators	4	180							
Water Pumps	2	80							
Maintenance Trailers	2	80							
Cat Skidsteer	1	0							
Cat 950 Loader	2	95							
Cat 960 Loader	1	52							
Camec 230 Manlift	1	10							
Pile Hammer / Leads	1	40							
Super 20 Forklift	1	34							
Cat Telehandler	1	48							
Ground Heater	1	0							
Kawasaki Mule	2	80							
Air Heater	1	0							
Mechanics Trucks	2	80							
Fuel / Lube Trucks	1	40							
Project Total		3,621	Weekly Total	1	48	17	1,090	136	6,498

Construction	Start	Percent	Construction	Start	Percent
Flare Reto	2010 Oct 11	95			
ISBL Prio Civil Ethrwork	2011 Aug 11	75			
ISBL Prio Civil PR 22 Pile Zone 2 install	2011 Sep 21	90			
OSBL 80 Acre Slg Area	2011 Aug 11	70			
OSBL Prio Civil Ethrwork for sphere	2011 Aug 18	25			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	40			

LAST WEEK

Cont ISBL Prio Civil Ethrwork Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Ethrwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

THIS WEEK

Cont Flare Reto Ethrwork
 Cont ISBL Prio Civil Ethrwork Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Ethrwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

SAFETY

Activities for this week included: Kiewit continues to direct/civil work in North laydown, continues to prep piles for per caps for PR22. Pouring concrete sown drilled caissons. Kiewit in process to move all material from under the flare to the northside of existing parking lot. MMR has crew onsite continuing to install grounding logs and wire for all piles in ISBL and OSBL. Wanzek continues welding piles in wetlands. Continues to drive piles on sphere base #5911 & 5912. Wanzek receiving materials (piles) and has used HESS Tioga laydown area to store material. TIC continues to support Kiewit with personnel.

VISITOR

B Scott Wright
 Construction Manager, TGP Expansion Project



Company	HESS Corporation
Project	TIoga Gas Plant Expansion
Location	TIoga, ND

Issue	0
Revision	0
Author	BSW
Approval	
ND PSC Case	PLU-10-120

Estimated Completion Date 6 30 13

Completion (pct) 28

WEATHER-AM		Most Cloud		Saturday, October 22, 2011				WEATHER-PM		Sunny
TEMPERATURE (F)-AM		38						TEMPERATURE (F)-PM		60
Equipment OnSite	Quantity	Hour	Company OnSite	Company	Hour	Indirect	Hour	Direct	Hour	
Grove RT875E Crane	1	80	HESS	3	148					
Komatsu PC300 Excavator	1	45	Petrochem			2	196			
GaH DL10 Forklift	1	40	Blain Ind			2	144			
John Deere 650H Dozer	1	30	W-Industries			1	84			
Dynapac 54' Roller	1	20	Verna Tech			1	60			
CAT Challenger MT265	1	60	Dakota Staffing			1	30			
Manx Dump Truck	1	40	Crude							
Volvo L190E Loader	1	25	Profoma			1	98			
JLG 6005 Manlift	1	60	Kiewit						3,190	
Lampson 3950 Crane	1	60	Wanzek						1,130	
Lampson 4000 Crane	1	60	TIC						660	
Kobelco CK1600 Crawler Crane	1	60	Viet						850	
			Braun			3	170			
F-150 Pickup	23	920	Bartwest					2	60	
F-350 Pickup	4	120	Badger					4	220	
Enclosed Utility Trailer	2	80	JJ Steel					4	200	
Fuel Trailers	2	80	Fugo			3	190			
D-6 Dozer	3	88	Light Tower					2	140	
John Deere Tractor w/ Disk	1	0	MMR					7	420	
Cat Challenger w/ Piers	6	0	Lufwag Drilling					2	60	
Cat 14 H Blade	1	66	Hughes Concrete					1	58	
Cat 143 Blade	2	73								
Lo Drill HTFB-60	1	0								
Mini Excavator	1	25								
Cat 325 Excavator	1	7				7				
Cat 326 Excavator	1	61								
Walk Behind Roller	1	0								
Cat 84' Smooth Drum Roller	1	25								
Cat 84' Sheeps Foot Roller	1	59								
Cat 623 Scrapper	1	0								
RT 875 Crane	1	4								
12000 Crane	1	3								
990 Crane	1	14								
4000 Crane	1	52								
Elevated Kiosk Tank	1	0								
Volvo H2O Water Wagon	1	0								
Welding Machines	2	0								
Portable Light Plant	3	0								
Generators	4	0								
Water Pumps	2	0								
Maintenance Trailers	2	80								
Cat Skidsteer	1	64								
Cat 950 Loader	2	130								
Cat 995 Loader	1	61								
Cemco 250 Manlift	1	10								
Pile Hammer / Leads	1	40								
Super 20 Forklift	1	18								
Cat Telehandler	1	42								
Ground Heater	1	0								
Keweenaw - Mule	2	0								
Air Heater	1	0								
Mechanics Trucks	2	80								
Fuel / Lube Trucks	1	40								
Project Total		2,802	Weekly Total	3	148	14	972	22	6,976	

Construction	Start	Percent	Construction	Start	Percent
Flare Reto	2010 Oct 11	90			
ISBL Prio Civil Ethwork	2011 Aug 11	65			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	75			
OSBL 80 Acre Stg Area	2011 Aug 11	60			
OSBL Prio Civil Ethwork	2011 Aug 18	20			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	25			

LAST WEEK

Cont ISBL Prio Civil Ethwork Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Ethwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

THIS WEEK

Cont Flare Reto Ethwork
 Cont ISBL Prio Civil Ethwork Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Ethwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

SAFETY

Activities for this week included: Kiewit continues dirt/civil work in North Laydown and East side of West piperack. Completed driving piles for PR 22. Crew continuing pier caps with the excavators and forming for piles. Pouring concrete down caisson and driven piles on PR 22. De-Making pit near vault. MMR has crew onsite continuing to finish heat tracing for lines needing insulation and running cables/wires. Wanzek continues to drive piles in wetlands, welding process continues. Continues to drive piles in sphere base #5109. Wanzek relieving material (piles) and has used Tioga Laydown Area to store material. Performed initial dirt/civil work for PR 12. TIC continues to finish insulating lines in Pro-Pak area.

VISITOR

MHC Datacomm - 3; Lauren - 4; HESS - 3



Company	HESS Corporation
Project	Tioga Gas Plant Expansion
Location	Tioga, ND

Issue	0
Revision	BSW
Author	BSW
Approval	

ND PSC Case PU-10-120

Estimated Completion Date 6 30 13

Completion (pct) 28

WEATHER-8AM	Cloudy	Temperature (F)-8AM	30	Saturday, October 15, 2011	WEATHER-4PM	Part Cloud
					Temperature (F)-4PM	54

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT875E Crane	1	60	HESS	2	56				
Komatsu PC300 Excavator	1	40	Petrochem			2	196		
Gehl DL10 Forklift	1	40	Blain Ind			2	144		
John Deere 850H Dozer	1	30	W-Industries			1	84		
Dynapac 54" Roller	1	20	Versa Tech			2	120		
CAT Challenger MT785	1	60	Dakota Staffing			1	50		
Mack Dump Truck	1	40	Crude			1	58		
Volvo L790 Loader	1	25	Proforma			1	70		
JLG 600S Manlift	1	60	Kiewit					41	2,320
Lampson 3950 Crane	1	60	Wanzek					29	924
Lampson 4000 Crane	1	60	TIC					10	430
Kobelco CK1600 Crawler Crane	1	50	Viet					15	564
			Braun			3	130		
F-150 Pickup	18	720	Bertwest			2	40		
F-350 Pickup	3	36	Badger					2	100
D-6 Dozer	3	97	JD Steel					4	190
John Deere Tractor w/ Disk	1	3	Fugro			3	150		
Cat Challengers w/ Pans	6	67	Light Tower					2	120
Cat 14 H Blade	1	60	MMR					4	200
Cat 143 Blade	1	43							
Mini Excavator	1	35							
Cat 328 Excavator	1	40							
Cat 336 Excavator	1	25							
Cat 84" Smooth Drum Roller	1	30							
Cat 84" Sheeps Foot Roller	1	28							
RT 875 Crane	1	0							
12000 Crane	1	7							
999 Crane	1	2							
4000 Crane	1	40							
Volvo H2O Water Wagon	1	0							
Cat Skidsteer	1	49							
Cat 950 Loader	2	88							
Cat 990 Loader	1	43							
Genie Z80 Manlift	1	10							
Super 20 Forklift	1	22							
Cat Telehandler	1	31							
Weekly Total				2	56	18	1,042	107	4,848

Project Total			Construction		
Construction	Start	Percent	Construction	Start	Percent
Flare Relo	2010 Oct 11	85			
ISBL Prio Civil Erthwkr	2011 Aug 11	60			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	50			
OSBL 80 Acre Stg Area	2011 Aug 11	50			
OSBL Prio Civil Erthwkr	2011 Aug 18	15			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	20			

LAST WEEK

Cont ISBL Prio Civil Erthwkr Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Erthwkr for sphere
 Cont OSBL Prio Civil PR 55 Pile install

THIS WEEK

Cont Flare Relo Erthwkr
 Cont ISBL Prio Civil Erthwkr Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Stg Area road install
 Cont OSBL Prio Civil Erthwkr for sphere
 Cont OSBL Prio Civil PR 55 Pile install

SAFETY

TIC continues to finish insulating lines in Pro-Pak area. Kiewit continues dirt/civil work on North laydown and East side of West piperack. Kiewit continues to drive piles for PR 22. Civil crew working on pier caps, excavations of piling and forms. JD steel continues to be rebar. KR Swerdfeger on site completing fire water line. MMR has crew onsite continuing to finish heat tracing for lines needing insulation. Wanzek continues to drive piles in wetlands, welding activities ongoing. Wanzek receiving material (piles) and has used HESS Tioga Laydown area to store materials. Continued with sphere base excavation activities, as well as commenced driving piles on sphere base # 5109.

VISITOR

7 visitor - HESS (3), MHC Datacom (4)



Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	6 30 13	Completion (pct)	28
---------------------------	---------	------------------	----

WEATHER-8AM		Cloudy		Saturday, October 08, 2011				WEATHER-4PM		Cloudy	
TEMPERATURE (F)-8AM		36						TEMPERATURE (F)-4PM		61	
Equipment Onsite	Quantity	Hour	Company Onsite	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT875E Crane	1	60	HESS	3	68						
Komatsu PC300 Excavator	1	40	Petrochem			3	210				
Gehl DL10 Forklift	1	40	Blain Ind			2	144				
John Deere 650H Dozer	1	30	W-Industries			1	72				
Dynapac 54" Roller	1	20	Versa Tech			1	36				
CAT Challenger MT765	1	60	Dakota Staffing			1	52				
Mack Dump Truck	1	40	Crude			1	70				
Case 580 Backhoe	1	25	Proforma			1	42				
JLG 600S Manlift	1	60	Kiewit							45	2,696
Lampson 3950 Crane	1	60	Wanzek							24	1,285
Lampson 4000 Crane	1	60	TIC							9	460
Linkbelt 70T Truck Crane	1	20	Viet							12	594
	1	50	Braun			2	120				
			Barfwest							2	60
F-150 Pickup	18	720	Badger							2	100
F-350 Pickup	3	63	JD Steel							6	180
D-6 Dozer	3	99	Fugro			3	130				
John Deere Tractor w/ Disk	1	0	Light Tower							2	140
Cat Challengers w/ Pans	6	52	CTI								
Cat 14 H Blade	1	40	SRS								
Cat 143 Blade	1	43	MMR							4	130
Mini Excavator	1	0									
Cat 328 Excavator	1	32									
Cat 84" Smooth Drum Roller	1	30									
Cat 84" Sheeps Foot Roller	1	18									
12000 Crane	1	30									
999 Crane	1	0									
4000 Crane	1	14									
RT 875 Crane	1	1									
Volvo H2O Water Wagon	1	0									
Cat Skidsteer	1	42									
Cat 950 Loader	2	73									
Cat 955 Loader	1	47									
Genie Z80 Manlift	1	20									
Super 20 Forklift	1	13									
Cat Telehandler	1	32									
Project Total		1,934	Weekly Total	3	68	15	876	106	5,625		

Construction	Start	Percent	Construction	Start	Percent
Flare Roto	2010 Oct 11	80			
ISBL Prio Civil Earthwork	2011 Aug 11	50			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	30			
OSBL 80 Acre Slg Area	2011 Aug 11	45			
OSBL Prio Civil Earthwork	2011 Aug 18	15			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	15			

LAST WEEK

Cont ISBL Prio Civil Earthwork Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Earthwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

THIS WEEK

Cont Flare Roto Earthwork
 Cont ISBL Prio Civil Earthwork Zone 3
 Cont ISBL Prio Civil PR 22 Pile Zone 2 install
 Cont OSBL 80 Acre Slg Area road install
 Cont OSBL Prio Civil Earthwork for sphere
 Cont OSBL Prio Civil PR 55 Pile install

SAFETY

TIC continues to finish insulating lines in Pro-Pak area. Kiewit continues work on North laydown area and East side of West piperack, as well as continues to drive piles for PR 22. Civil crew in beginning phase of pier caps with the excavations and forming for piles. MMR has crew onsite continuing to finish heat tracing for lines needing insulation. Wanzek continues to drive piles in wetlands, welding process has been started. Wanzek receiving material (piles) and has used HESS Tioga Laydown area to store material.

VISITOR

1 HESS visitor (John Lewis, Mid-Streams Developments EHS Supervisor).

B Scott Wright
 Construction Manager, TGP Expansion Project