

Hamre, John G.

From: -Info-Public Service Commission
Sent: Wednesday, January 04, 2012 11:22 AM
To: Hamre, John G.
Subject: FW: TGPF EXP HESS WKLY ND PSC CNSTR PROG RPT - PU-10-120 - 2011 DEC 17 (PJ.11054)
Attachments: TGPF Exp HESS Wkly ND PSC Cnstr Prog Rpt - 2011 Dec 17 (PJ 11054).pdf

From: Wright, B.S. [mailto:BWright@Hess.com]
Sent: Wednesday, January 04, 2012 11:19 AM
To: -Info-Public Service Commission
Cc: Fahn, Patrick J.; Tarter, Amber
Subject: TGPF EXP HESS WKLY ND PSC CNSTR PROG RPT - PU-10-120 - 2011 DEC 17 (PJ.11054)

All,
Attached is the HESS Corp Tioga Gas Plant Expansion Weekly Construction Progress Report for the North Dakota Public Service Commission.

Thank you for your assistance.

Please contact me if there are any questions.

B Scott Wright
Construction Manager, TGP Expansion Project

Hess Corporation
AWA Developments
500 Dallas Street
Houston, TX 77002
Attn: Sharron Krueger

701.664.6180 (Office)
575.621.7180 (Mobile and Voice Mail)
877.430.9234 (Fax)
877.212.9330 x464230 (Conference)
bwright@hess.com

<<TGPF Exp HESS Wkly ND PSC Cnstr Prog Rpt - 2011 Dec 17 (PJ 11054).pdf>>

This e-mail and any attachments are for the sole use of the intended recipient(s) and may contain information that is confidential. If you are not the intended recipient(s) and have received this e-mail in error, please immediately notify the sender by return e-mail and delete this e-mail from your computer. Any distribution, disclosure or the taking of any other action by anyone other than the intended recipient(s) is strictly prohibited



Company	HESS Corporation	Issue	0
Project	Tioga Gas Plant Expansion	Revision	BSW
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120
Estimated Completion Date	0 30 13	Completion (pct)	32

WEATHER-AM		Clear		Saturday, December 17, 2011				WEATHER-PM		Clear	
TEMPERATURE (F)-AM		18						TEMPERATURE (F)-PM		32	
Equipment Onsite	Quantity	Hour	Company Onsite	Quantity	Hour	Quantity	Hour	Quantity	Hour	Quantity	Hour
Grove RT75E Crane	1	15	HESS	3	68	2	199				
Komatsu PC300 Excavator	1	22	Petrochem			3	242				
Caterpillar 262D Forklift	2	29	Blain Ind			1	84				
John Deere 850H Dozer	1	4	W-Industries			2	72				
Dynapac S4 Roller	1	0	Verna Tech			1	90				
CAT Challenger MT755	1	0	Dakota Staffing			1	98				
Mack Dump Truck	1	0	Proforma								
JLG 800S Manlift	1	0	Kiewit					80	4,630		
Kobelco CK1800 Crawler Crane	1	0	Wenzek					43	2,450		
CAT 330C Excavator	1	32	TIC					7	350		
Kenworth Water Truck	1	0	Braun					2	120		
IR Sheepsfoot Roller	1	0	Badger					4	200		
Komatsu WA250 Loader	1	50	JD Steel					6	340		
Bobcat 250	1	9	Fugro			3	200				
F-150 Pickup	10	400	Light Tower								
F-250 Pickup	21	840	Ludwig Drilling								
Enclosed Utility Trailer	3	120	Hughes Concrete					2	30		
Fuel Trailers	2	80	Bartel & West								
D-6 Dozer	3	153	Mustang Engineering			1	32				
JD Backhoe	1	29	MMR			8	470				
John Deere Tractor w/ Disk	1	0	KRS					11	770		
Cat Challengers w/ Pans	6	68	Lampson					2	40		
Cat 14 H Blade	1	22									
Cat 143 Blade	3	22									
Lo Dig HTFB-80	1	34									
Mini Excavator	1	45									
Cat 328 Excavator	1	29									
Cat 335 Excavator	1	54									
Cat 314 Excavator	1	50									
Walk Behind Roller	1	8									
Cat 847 Smooth Drum Roller	3	88									
Cat 847 Sheeps Foot Roller	1	0									
Cat 623 Scraper	1	0									
RT 875 Crane	1	43									
12000 Crane	1	112									
800 Crane	1	96									
4000 Crane	1	0									
Elevated Klein Tank	1	0									
Volvo H2O Water Wagon	1	0									
Welding Machines	2	80									
Wacker Packers	3	175									
Portable Light Plant	17	847									
Generators	14	1,237									
Water Pumps	2	0									
Maintenance Trailers	2	80									
Cat Skidsteer	3	363									
Cat 950 Loader	2	130									
Cat 995 Loader	1	24									
Genie Z60 Manlift	2	20									
Pile Hammer / Leads	3	120									
Sugar 20 Forklift	1	42									
Cat Telehandler	2	118									
Ground Heater	3	45									
Kawasaki - Mule	2	0									
Air Heater	16	832									
Mechanics Trucks	2	38									
Fuel / Lube Trucks	1	75									
Weekly Total		6,800				3	68	22	1,444	160	9,100
Project Total											

Construction	Start	Percent	Construction	Start	Percent
Pile Reels	2010 Oct 11	95			
ISBL Pro Civil Earthw. Zone 2 install	2011 Aug 11	62			
ISBL Pro Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Sig Area	2011 Aug 11	66			
OSBL Pro Civil Earthwork for sphere	2011 Aug 18	50			
OSBL Pro Civil PR 65 and Sphere Pile	2011 Sep 21	86			

LAST WEEK

Cont ISBL Pro Civil Earthw. Zone 3
 Comp ISBL Pro Civil PR 22 and cont Bldg Pile Zone 2 install
 Cont OSBL 80 Acre Sig Area road install
 Cont OSBL Pro Civil Earthwork for sphere
 Cont OSBL Pro Civil PR 55 Pile install

THIS WEEK

Cont ISBL Pro Civil Earthw. Zone 3
 Cont ISBL Pro Civil Bldg Pile Zone 2 install
 Cont OSBL 80 Acre Sig Area road install
 Cont OSBL Pro Civil Earthwork for sphere
 Cont OSBL Pro Civil PR 55 Pile install
 Holiday min activity next week

SAFETY

Activities for this week included:
 Continued SMCIP's meeting at 0630 every morning. Mass Safety Meeting on Monday 12 December 2011.
 Kiewit - Off-loading of piling. Pile crew continues with installation of pier compressor buildings. Grading crew continues with site work for new warehouse location. All pier caps have been poured for PR #22 and forms removed. Back fill in process. Swarddigger continues with fire water lines. Materials continue to arrive daily and stored in north laydown yard. Kiewit continues late night shift to stage piles in position for day crews to complete driving.
 Wanzek - Continuing with activities in sphere base # 5112 with pour made for the foundation. Installation of fire water main for foundation 5911. DFI driving piles for PR# 55 on south and near pig launchers. Cages installed and pours made for piles in the wetland area. Structural steel being off loading in North Laydown Yard. General clean up of areas to prepare for being offsite for holidays.

VISITOR