



Company	HESS Corporation
Project	Tioga Gas Plant Expansion
Location	Tioga, ND

Issue	
Revision	0
Author	BSW
Approval	
ND PSC Case	PU-10-120

Estimated Completion Date	11/1/13	Completion (pct)	64
---------------------------	---------	------------------	----

WEATHER-8AM	Cold	Saturday, January 05, 2013	WEATHER-4PM	Sunny
TEMPERATURE (F)-8AM	4		TEMPERATURE (F)-4PM	18

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
F-150 Pickup	10	300	HESS	1	36				
F-250 Pickup	15	450	Mustang Engineering			3	106		
Enclosed Utility Trailer	3	90	Proforma			1	28		
Fuel Trailers	1	30	Blaine Services			1	48		
D-6 Dozer	1	0	PMT			4	94		
JD Backhoe	1	0	W- Industries			1	48		
Case 570 gannon box	1	0	Versa Tech			2	84		
Cat 140 Blade	1	37	Dakota Staffing			1	36		
Lo Drill HTFB-60	1	0	Braun					2	60
Mini Excavator	1	0	Miller Insulation					4	120
Cat 314 Excavator	1	25	MMR					10	240
CS-563E	1	0	Kiewit					169	5,820
CS-323C Smooth Drum	1	0	JD Steel					6	180
820 Walk Behind	1	0	Empire					36	1,290
82 Walk Behind	1	0	Scott / Egan					16	620
RT 875 Crane	1	25	Hughs Concrete					1	10
12000 Crane	1	0	Badger						
999 Crane	1	69							
Lebeherr 1200	2	62							
Liebherr 1600	1	0							
Grove RT700E	0	0							
Tadano-GR-750XL 2	2	56							
Kobelco CK 2500	1	62							
185 Compressor	4	55							
IR 425 Compressor	1	0							
Sullair 350 Compressor	1	0							
Elevated Klein Tank	1	0							
Welding Machines	9	61							
Portable Light Plant	17	353							
Generators	13	362							
Water Pumps	2	0							
Maintenance Trailers	2	0							
Cat Skidsteer	4	98							
Cat 950 Loader	1	0							
Man Lifts	20	600							
36000 Lb Forklift	1	0							
Super 20	1	0							
Cat Telehandler	8	205							
Kawasaki - Mule	2	0							
Kubota RTV 1100	4	0							
Air Heater	18	1,380							
Mechanics Trucks	3	103							
Fuel / Lube Trucks	5	263							
Thawzall (221163)	3	7							
Skidloader	1	41							
Forklift	1	21							
Boom Lift	1	14							
Scissor Lift	1	56							
Scissor Lift	1	28							
5000 lbs fork lift	1	4							
13,000 lbs fork lift	1	20							
60 ft manlift	2	10							
45 ft manlift	1	0							
sizzor lift	3	30							
single manlift	2	10							

Weekly Total	4,927	Weekly Total	1	36	13	444	244	8,340
Project Total	265,164	Project Total		170,095		89,966		822,716

Construction	Start	Percent	Construction	Start	Percent
Flare Relo	2010 Oct 11	100			
ISBL Prio Civil Erthwrk	2011 Aug 11	97			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Stg Area	2011 Aug 11	99			
OSBL Prio Civil Erthwrk	2011 Aug 18	99			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	100			
ISBL Pile	2011 Aug 21	100			
ISBL Fnd	2011 Oct 21	90			
ISBL Struc	2012 Feb 20	84			
ISBL Bldg	2012 Mar 12	93			
OSBL Fndn	2011 Oct 29	100			
OSBL Struc	2012 Sep 21	99			
ISBL Substation	2012 Apr 12	99			
OSBL Sphere	2012 Apr 16	94			
Warehouse Exp	2012 Feb 13	99			
Willbros	2013 Jan 01	100			

LAST WEEK

No activities last week due to Christmas Holiday Break



Company	HESS Corporation
Project	Tioga Gas Plant Expansion
Location	Tioga, ND

Issue	
Revision	0
Author	BSW
Approval	

ND PSC Case	PU-10-120
-------------	-----------

Estimated Completion Date	11/1/13
---------------------------	---------

Completion (pct)	61
------------------	----

WEATHER-4AM	Snow	Saturday, December 08, 2012				WEATHER-4PM	Cloudy
TEMPERATURE (F)-4AM	-10					TEMPERATURE (F)-4PM	13

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
F-150 Pickup	10	400	HESS	4	186				
F-250 Pickup	15	600	Mustang Engineering			1	56		
Enclosed Utility Trailer	3	120	Proforma			1	98		
Fuel Trailers	1	40	Blaine Services			2	182		
D-6 Dozer	1	0	PMT			4	344		
JD Backhoe	1	0	W- Industries			1	84		
Case 570 gannon box	1	0	Versa Tech			3	238		
Cat 140 Blade	1	8	Dakota Staffing			1	72		
Lo Drill HTFB-60	1	0	Mustang Engineering					1	84
Mini Excavator	1	37	Braun					2	100
Cat 314 Excavator	1	66	Miller Insulation					4	200
CS-563E	1	0	MMR					34	2,300
CS-323C Smooth Drum	1	5	Kiewit					256	14,200
820 Walk Behind	1	15	JD Steel					11	510
82 Walk Behind	1	10	Empire					36	1,970
RT 875 Crane	1	3	Wanzek					6	120
12000 Crane	1	58	Scott / Egan					9	540
999 Crane	1	0	Hughes Concrete					1	30
Lebeherr 1200	2	107	Badger						
Liebherr 1600	1	71							
Grove RT700E	0	0							
Tadano-GR-750XL 2	2	40							
Kobelco CK 2500	1	66							
185 Compressor	4	39							
IR 425 Compressor	1	0							
Sullair 350 Compressor	1	0							
Elevated Klein Tank	1	0							
Welding Machines	7	141							
Portable Light Plant	17	995							
Generators	15	661							
Water Pumps	2	0							
Maintenance Trailers	2	0							
Cat Skidsteer	4	184							
Cat 950 Loader	1	17							
Man Lifts	20	800							
36000 Lb Forklift	1	40							
Super 20	1	0							
Cat Telehandler	7	289							
Kawasaki - Mule	2	0							
Kubota RTV 1100	4	16							
Air Heater	12	1,372							
Mechanics Trucks	3	28							
Fuel / Lube Trucks	6	226							
Thawzall (221163)	1	140							
Weekly Total		6,594	Weekly Total	4	186	13	1,074	360	20,054
Project Total		246,387	Project Total		169,885		87,654		781,583

Construction	Start	Percent	Construction	Start	Percent
Flare Relo	2010 Oct 11	100			
ISBL Prio Civil Earthwrk	2011 Aug 11	97			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Slg Area	2011 Aug 11	99			
OSBL Prio Civil Earthwrk	2011 Aug 18	99			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	100			
ISBL Pile	2011 Aug 21	100			
ISBL Fnd	2011 Oct 21	88			
ISBL Struc	2012 Feb 20	82			
ISBL Bldg	2012 Mar 12	85			
OSBL Fndn	2011 Oct 29	100			
OSBL Struc	2012 Sep 21	99			
ISBL Substation	2012 Apr 12	99			
OSBL Sphere	2012 Apr 16	94			
Warehouse Exp	2012 Feb 13	99			
Willbros	2013 Jan 01	100			

LAST WEEK

Cont ISBL and OSBL Civil Misc Earthwrk - Kiewit grading crews continue working on site maintenance and backfill operations. Pipe Crews continue to work on PR 22, 22A, 31 and 32.
 Cont ISBL Skid and Module Fnd cnstr. Iron workers continue working towers and coolers.
 Cont ISBL Compr and Elec Bldg erect
 Cont ISBL PR 31 31A erect
 Cont OSBL D5901, D5911, D5912 cnstr. Wanzek demobing from site.

THIS WEEK

Cont ISBL and OSBL Civil Misc Earthwrk
 Cont ISBL Pile, Rebar and Concrete install
 Cont ISBL Skid and Module Fnd cnstr
 Cont ISBL Compr and Elec Bldg erect
 Cont ISBL PR 31 31A erect
 Cont OSBL D5901, D5911, D5912 cnstr.
 Wanzek demobing from site.



Company	HESS Corporation
Project	Tioga Gas Plant Expansion
Location	Tioga, ND

Issue	
Revision	0
Author	BSW
Approval	

ND PSC Case	PU-10-120
-------------	-----------

Estimated Completion Date	11/1/13
---------------------------	---------

Completion (pct)	60
------------------	----

WEATHER-8AM	Cloudy	Saturday, December 01, 2012	WEATHER-4PM	Cloudy
TEMPERATURE (F)-8AM	23		TEMPERATURE (F)-4PM	33

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
F-150 Pickup	10	400	HESS	2	124				
F-250 Pickup	15	600	Mustang Engineering			1	84		
Enclosed Utility Trailer	3	120	Proforma			1	84		
Fuel Trailers	1	40	Blaine Services			2	104		
D-6 Dozer	1	0	PMT			4	260		
JD Backhoe	1	0	W- Industries			1	48		
Case 570 gannon box	1	0	Versa Tech			3	120		
Cat 140 Blade	1	19	Mustang Engineering					1	60
Lo DriI HTFB-60	1	0	Braun					2	120
Mini Excavator	1	51	Miller Insulation					4	40
Cat 328 Excavator	1	0	MMR					33	1,800
Cat 314 Excavator	1	38	Kiewit					231	12,880
CS-563E	1	6	JD Steel					10	490
CS-323C Smooth Drum	1	3	Empire					36	1,970
820 Walk Behind	1	0	Wanzek					7	280
82 Walk Behind	1	0	DFI					2	20
RT 875 Crane	1	24	Scott / Egan					9	450
12000 Crane	1	48	Hughs Concrete					1	10
999 Crane	1	0	Badger					2	20
Lebeherr 1200	2	84							
Liebherr 1600	1	138							
Grove RT700E	0	0							
Tadano-GR-750XL 2	2	150							
Kobelco CK 2500	1	86							
185 Compressor	4	49							
IR 425 Compressor	1	0							
Sullair 350 Compressor	1	0							
Elevated Klein Tank	1	0							
Welding Machines	7	72							
Portable Light Plant	17	1,073							
Generators	15	1,265							
Water Pumps	2	0							
Maintenance Trailers	2	0							
Cat Skidsteer	4	141							
Cat 950 Loader	1	83							
Man Lifts	20	800							
36000 Lb Forklift	1	5							
Super 20	1	0							
Cat Telehandler	8	194							
Ground Heater	0	0							
Kawasaki - Mule	2	11							
Kubota RTV 1100	4	265							
Air Heater	12	1,516							
Mechanics Trucks	3	109							
Fuel / Lube Trucks	6	286							
Gehl DL10 Forklift	1	30							
Grover 28 Ton Crane	1	34							
Weekly Total		7,740	Weekly Total	2	124	12	700	338	18,140
Project Total		239,793	Project Total		169,699		86,580		761,529

Construction	Start	Percent	Construction	Start	Percent
Flare Relo	2010 Oct 11	100			
ISBL Prio Civil Earthwkr	2011 Aug 11	97			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Stg Area	2011 Aug 11	99			
OSBL Prio Civil Earthwkr	2011 Aug 18	99			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	100			
ISBL Pile	2011 Aug 21	100			
ISBL Fnd	2011 Oct 21	87			
ISBL Struc	2012 Feb 20	80			
ISBL Bldg	2012 Mar 12	81			
OSBL Fndn	2011 Oct 29	100			
OSBL Struc	2012 Sep 21	99			
ISBL Substation	2012 Apr 12	99			
OSBL Sphere	2012 Apr 16	94			
Warehouse Exp	2012 Feb 13	99			
Wilbros	2013 Jan 01	100			

LAST WEEK

No activities due to the Thanksgiving Holiday Break

THIS WEEK

Cont ISBL and OSBL Civil Misc Earthwkr - Kiewit grading crews continue working on site maintenance and backfill operations. Pipe Crews continue to work on PR 22, 22A, 31 and 32.
 Cont ISBL Skid and Module Fnd cnstr. Iron workers continue working towers and coolers.
 Cont ISBL Compr and Elec Bldg erect
 Cont OSBL D5901, D5911, D5912 cnstr. Wanzek demobing from site.
 MMR - continue working on new plant alarm systems with cut over into old plant systems.



Company	HESS Corporation
Project	Tioga Gas Plant Expansion
Location	Tioga, ND

Issue	
Revision	0
Author	BSW
Approval	

ND PSC Case	PU-10-120
-------------	-----------

Estimated Completion Date	11/1/13
---------------------------	---------

Completion (pct)	60
------------------	----

WEATHER-8AM	Cloudy	Saturday, November 24, 2012				WEATHER-4PM	Sunny
TEMPERATURE (F)-8AM	31					TEMPERATURE (F)-4PM	46

Equipment Onsite	Quantity	Hour	Company Onsite	Company		Indirect		Direct	
				Quantity	Hour	Quantity	Hour	Quantity	Hour
F-150 Pickup	10	0	HESS	1	30				
F-250 Pickup	15	0	P & M Tech.			1	10		
Enclosed Utility Trailer	3	0	Blain Ind			1	30		
Fuel Trailers	1	0	W-Industries			0	0		
D-6 Dozer	1	0	Versa Tech			1	30		
JD Backhoe	1	0	Dakota Staffing			1	10		
Case 570 gannon box	1	0	Proforma			0	0		
Cat 140 Blade	1	0	Kiewit					6	240
Lo Drill HTFB-60	1	0	Wanzek					7	260
Mini Excavator	1	0	Braun					0	0
Cat 328 Excavator	1	0	Badger					0	0
Cat 314 Excavator	1	0	JD Steel					0	0
CS-563E	1	0	Hughes Concrete					0	0
CS-323C Smooth Drum	1	0	Bartlett & West					0	0
820 Walk Behind	1	0	Mustang Engineering					0	0
82 Walk Behind	1	0	MMR					9	180
RT 875 Crane	1	0	Fugro					0	0
12000 Crane	1	0							
999 Crane	1	0	KLJ					0	0
Lebeherr 1200	2	0	Miller Insulation					0	0
Liebherr 1600	1	0	Empire Scaffold					0	0
Grove RT700E	0	0	Hotwork					3	50
Tadano-GR-750XL 2	2	0	DFI					3	60
Kobelco CK 2500	1	0	Scott Builders/Egan					0	0
185 Compressor	4	0							
IR 425 Compressor	1	0							
Sullair 350 Compressor	1	0							
Elevated Klein Tank	1	0							
Welding Machines	7	0							
Portable Light Plant	17	0							
Generators	15	0							
Water Pumps	2	0							
Maintenance Trailers	2	0							
Cat Skidsteer	4	0							
Cat 950 Loader	1	0							
Man Lifts	20	0							
36000 Lb Forklift	1	0							
Super 20	1	0							
Cat Telehandler	8	0							
Ground Heater	0	0							
Kawasaki - Mule	2	0							
Kubota RTV 1100	4	0							
Air Heater	12	0							
Mechanics Trucks	3	0							
Fuel / Lube Trucks	5	0							
Gehl DL10 Forklift	1	14							
Grover 28 Ton Crane	1	8							
Weekly Total		22	Weekly Total	1	30	4	80	28	790
Project Total		232,053	Project Total		169,575		85,880		743,389

Construction	Start	Percent	Construction	Start	Percent
Flare Relo	2010 Oct 11	100			
ISBL Prio Civil Erthwrk	2011 Aug 11	97			
ISBL Prio Civil PR 22 Pile	2011 Sep 21	100			
OSBL 80 Acre Stg Area	2011 Aug 11	99			
OSBL Prio Civil Erthwrk	2011 Aug 18	99			
OSBL Prio Civil PR 55 and Sphere Pile	2011 Sep 21	100			
ISBL Pile	2011 Aug 21	100			
ISBL Fnd	2011 Oct 21	86			
ISBL Struc	2012 Feb 20	79			
ISBL Bldg	2012 Mar 12	80			
OSBL Fndn	2011 Oct 29	100			
OSBL Struc	2012 Sep 21	99			
ISBL Substation	2012 Apr 12	99			
OSBL Sphere	2012 Apr 16	94			
Warehouse Exp	2012 Feb 13	99			
Wilbros	2013 Jan 01	100			

LAST WEEK

Cont ISBL and OSBL Civil Misc Earthwrk
 Cont ISBL Pile, Rebar and Concrete install
 Cont ISBL Skid and Module Fnd cnstr
 Cont ISBL Compr and Elec Bldg erect
 Cont ISBL PR 31 31A erect
 Cont OSBL D5901, D5911, D5912 cnstr

THIS WEEK

Off for Thanksgiving Break