




# NEXTer<sup>TM</sup> Energy Resources Ashtabula Wind III

## NEXTer Energy

### Plan of the Day (POD)



Date: Tuesday, 11-23-10  
High: 14  
Precipitation Chances: 30 %

COD: 12-15-10  
Low: -5

Days to COD: 23  
Winds: WNW @ 5 mph  
Weather Forecast: Mostly Cloudy

#### NEXTer<sup>TM</sup> Energy Resources    Otter Tail    Blattner Energy    GE

**Safety/Environmental:**

- Keep focused on task at hand
- Watch for slippery surfaces
- Keep headlights on

**Civil/Erection:**

Foundations:

Collection:

Electrical:

- Tower wiring at Complete
- Mechanical completion pre-walk Complete
- IIP at 270-271
- GE commissioning at 265-267

**Substation:**

- Grounding fence
- Working on high side jumpers
- Load banking F-12


RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	40	40	0
Grounding XFR	3	3	0
4/0 Cable	251,642	276,103	-24,461
500 KCM	42,438	46,661	-4,223
1000 KCM	265,584	256,746	8,838
1250 KCMIL	85,586	90,696	-5,110
12 Fiber SM FOC	211,602	228,504	-16,902
XFR Box Pads	40	40	0
Controllers	39	39	0
Bases	39	39	0
Mids	39	39	0
Tops	39	39	0
Nacelles	39	39	0
Hubs	39	39	0
Blade Sets	39	39	0

Negative Number Indicates Overage of Cable

#### General Construction Status

	Complete	Total	% Complete
Roads Subgraded	44,274	44,274	100.0%
Roads Complete	44,274	44,274	100.0%
Silt Fence Installed	19,851	55,716	35.6%
Foundations Excavated	39	39	100.0%
Foundations Poured	39	39	100.0%
Foundations Backfilled	39	39	100.0%
Crane Pads Completed	39	39	100.0%
Tower Base Sections Erected	39	39	100.0%
Tower Mid Sections Erected	39	39	100.0%
Tower Top Sections Erected	39	39	100.0%
Nacelles Installed	39	39	100.0%
Rotors Installed	39	39	100.0%
Tower Wiring Complete	39	39	100.0%
Mechanically Complete	37	39	94.9%
Pre-Commissioned	17	39	43.6%
Commissioned	13	39	33.3%
4/0 Cable Trenched	180,864	251,642	100.0%
500 Cable Trenched	44,508	42,438	100.0%
1000 Cable Trenched	236,514	265,584	100.0%
1250 Cable Trenched	80,826	85,568	100.0%
Fiber Optic 12 Fiber SM	126,644	211,602	100.0%
Transformers Set	39	39	100.0%

(as of COB yesterday)



87 PU-10-147 Filed: 11/23/2010 Pages: 1  
Ashtabula Wind III Plan of the Day Report Nov. 23, 2010

Ashtabula Wind III, LLC