

# BakkenLink Pipeline LLC

North Dakota Gathering System

## Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: Jan 28, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
<b>Brief Description of Week's Activities</b>				
Completed mechanical pipeline on Belfield Lateral. Continued installation of station piping at Whiting, Belfield Interconnect. Continued South Bluff Little Missouri River pilot hole advanced to approximately 700ft. Began stringing pipe for Hwy 85 HDD on Forest Service property.				
<b>Brief Description of Next Week's Activities</b>				
Complete Whiting, Belfield Interconnect and Fryburg station piping installation. Hydrotest 10 miles of pipeline including Belfield lateral and the mainline up Belfield Lateral Interconnect. Begin installation of pipe supports and concrete work at stations. Begin HDD operations: Green River and Summit Campground. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling.				
<b>Mainline Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	313,954 ft	64%
Clear & Grade	7,444 ft	1.5%	304,755 ft	62%
Stringing	8,384 ft	1.7%	254,701 ft	52%
Bending	3,786 ft	0.8%	220,259 ft	45%
Welding	16,520 ft	3.4%	221,720 ft	45%
Lower In	2,842 ft	0.6%	143,898 ft	29%
Backfill	1,962 ft	0.4%	137,036 ft	28%
Clean-up	0 ft	0.0%	52,651 ft	11%
<b>Belfield Lateral Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
/Bending	0 ft	0%	9,006 ft	100%
Welding	596 ft	3%	19,296 ft	100%
Lower In	996 ft	5%	19,296 ft	100%
Backfill	93 ft	0.5%	19,296 ft	100%
Clean-up	0	0	0	0
<b>Project Site Safety</b>				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
<b>Signatory</b>			<b>Date</b>	
Darren Snow			1/28/13	

Note: Percent completes and quantities above audited and corrections made in report above.