



North Dakota Gathering System

Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Feb 18, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522

Brief Description of Week's Activities

Successfully completed hydrotest and caliper pig runs for mainline and lateral. HDD Progress: Continued South Bluff Little Missouri River pilot hole advanced to approximately 5632ft; Green River reaming completed; Hwy 85 pullback completed; Summit Campground HDD pilot advanced to 520ft; Woody Draw HDD back-reamed to 600ft.

Brief Description of Next Week's Activities

Complete Fryburg station piping installation. Complete hydrotest of any remaining small diameter facility piping. Begin installation of pipe supports and concrete work at stations. Complete the HDD operations: pull back the Green River HDD; complete the pilot hole for the South Bluff HDD. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP.

Mainline Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	313,954 ft	64%
Clear & Grade	5,461 ft	1.1%	319,486 ft	65%
Stringing	8,953 ft	1.8%	271,326 ft	55%
Bending	5,230 ft	1.1%	304,753 ft	62%
Welding	6,996 ft	1.4%	303,757 ft	62%
Lower In	6,925 ft	1.4%	158,594 ft	32%
Backfill	12,004 ft	2.5%	158,594 ft	32%
Clean-up	6,540 ft	1.4%	64,853 ft	14%

Belfield Lateral Construction

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0	0	0	0
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	7,440 ft	35%	18,027 ft	95%

Project Site Safety

Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.

Signatory	Date
Darren Snow	2/18/13