



North Dakota Gathering System

## Weekly Construction Progress Report

Case #:PU-10-218

Project: BakkenLink Pipeline

Week Ending: Mar 4, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-221-8340	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
<b>Brief Description of Week's Activities</b>				
HDD Progress: South Bluff Little Missouri River HDD completed; Green River HDD completed; Summit Campground HDD pilot advanced to 1,762 lf. Began installation of civil components at Fryburg and Interconnect. E&I installation in progress at Fryburg, Interconnect and Whiting facilities.				
<b>Brief Description of Next Week's Activities</b>				
Complete installation of pipe supports and E&I components work at Fryburg, Whiting and Interconnect stations. Complete these HDD operations: Summit campground HDD pilot. Begin commissioning activities for the southern segment of pipeline between MLV#10 and the rail terminal and the Belfield lateral. Continue mainline, ROW prep, stringing, ditching, welding, lowering in and backfilling between MLV#10 and Watford City RP.				
<b>Mainline Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0%	313,954 ft	64%
Clear & Grade	0 ft	0%	319,486 ft	65%
Stringing*	2,656 ft	0.5%	273,982 ft	56%
Bending	0 ft	0%	306,160 ft	63%
Welding	6,343 ft	1.3%	313,004 ft	64%
Lower In	936 ft	0.2%	168,547 ft	34%
Backfill	2,139 ft	0.4%	165,908ft	34%
Clean-up	0 ft	0%	81,091 ft	17%
<b>Belfield Lateral Construction</b>				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Clean-up	0 ft	0%	18,027 lf	95%
<b>Project Site Safety</b>				
Discussing effect of cold and snow on ROW. Continue conducting daily JSAs.				
<b>Signatory</b>			<b>Date</b>	
Darren Snow			3/4/13	

\*Note: Exclusive of road bores and HDD.