



North Dakota Gathering System

Weekly Construction Progress Report

Case #: PU-10-218

Project: BakkenLink Pipeline

Week Ending: April 29, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Director	Darren Snow	BakkenLink	701-751-3401	701-204-1619
Mainline Contractor	Torsten Leines	Alpha Oil & Gas	701-842-2855	612-916-8417
Chief Inspector	Paul Gibbons	PCS		318-613-8522
Brief Description of Week's Activities				
Little Missouri River HDD in progress: pilot completed, reaming activities have begun. Mainline installation ongoing from MLV#10 to Watford City RP. Installation activities progressing moving north of WC RP to 23 rd Street. Pipeline complete between MLV#10 to Dunn Receipt Point and successfully hydrotested. Caliper pig has been run and team is awaiting results.				
Brief Description of Next Week's Activities				
Continue mainline, ROW prep, stringing, ditching, welding, lowering in, and backfilling north of Watford City RP. Complete installation of pipeline up to Watford City RP and prepare for cleaning and hydrotesting activities from Dunn RP to WC RP segment. Complete installation of MLVs 6&7 and begin pouring pipe supports and equipment pads for all MLV sites.				
Mainline Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Fences and Utility Location	0 ft	0.0%	436,974 ft	89%
Clear & Grade	15,664 ft	3.2%	387,060 ft	79%
Stringing	29,521 ft	6.0%	382,930 ft	78%
Bending	12,400 ft	2.5%	367,300 ft	75%
Welding	19,100 ft	3.9%	363,200 ft	74%
Lower In	11,716 ft	2.4%	354,400 ft	71%
Backfill	5,192 ft	1.0%	347,681 ft	70%
Rough Clean-up	5,500 ft	1.1%	164,855 ft	34%
Belfield Lateral Construction				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade	0 ft	0%	17,684 ft	100%
Stringing	0 ft	0%	19,296 ft	100%
Bending	0 ft	0%	9,006 ft	100%
Welding	0 ft	0%	19,296 ft	100%
Lower In	0 ft	0%	19,296 ft	100%
Backfill	0 ft	0%	19,296 ft	100%
Rough Clean-up	0 ft	0%	18,027 ft	95%
Project Site Safety				
Discussing effect of warming temperatures and mud on ROW. Continue conducting daily JSAs.				
Signatory			Date	
Darren Snow			4/29/13	