

**BEAR PAW
ENERGY, LLC**

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: Dec. 26, 2010

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Snow removal from site.

Due to heavy snow early in the week, workers were sent home early for the Holidays.

Significant Work Activity for Next Week

Will be off site until 1/4/11 for Christmas vacation.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	60%	Final Site Cleanup	0%
Plant Foundations	1%	Building	0%
Equipment	0%	Plant Electrical Power	0%
Mechanical	0%	Instrumentation	0%

Project Site Safety

Nothing to report

Comments

The Construction forces will work 7 days per week, 12 hours per day to regain schedule time lost.

Signatory	Date
Russ Clark	12/28/10