



# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

## Weekly Construction Progress Report

**Case #:** PU-10-568  
**Project:** Garden Creek Gas Plant  
**Week Ending:** Feb. 20, 2011

| Title            | Name            | Company       | Office Phone | Cell Phone   |
|------------------|-----------------|---------------|--------------|--------------|
| Site Manager     | Steve Lightwine | Linde Process | 701-842-3405 | 701-580-5397 |
| Site Manager     | Al Cuykendall   | Bear Paw      | 406-433-3664 | 406-489-2730 |
| Project Engineer | Russ Clark      | Bear Paw      | 918-561-8053 | 303-345-4310 |

| Brief Description of Week's Activities   |
|--|
| Dewatering due to snow melt.<br>Plant foundation installation including tying rebar, erecting forms, and pouring concrete.<br>Began fabricating underground piping.<br>Backfilled foundations after heating backfill material.<br>Set structural steel and setting process equipment.<br>Received steel and process equipment. |

| Significant Work Activity for Next Week  |
|--|
| Continue snow removal/dewatering as needed.<br>Continue plant foundation installation including tying rebar, erecting forms, and pouring concrete.<br>Continue backfilling foundations.<br>Continue receiving steel and process equipment.<br>Continue setting structural steel and setting equipment. |

| Project Completion Percentiles |            |                        |            |
|--------------------------------|------------|------------------------|------------|
| Description                    | % Complete | Description            | % Complete |
| Site preparation               | 78%        | Final Site Cleanup     | 0%         |
| Plant Foundations              | 16%        | Building               | 0%         |
| Equipment                      | 4%         | Plant Electrical Power | 0%         |
| Mechanical                     | 1%         | Instrumentation        | 0%         |

| Project Site Safety   |
|---|
| A crew will come in early each work day to clear snow on 121 <sup>st</sup> AVE NW to maintain drivable road conditions. Will have Grader and Front End Loader do clearing on Heavy Haul Route (County Roads). |



**BEAR PAW  
ENERGY, LLC**

A SUBSIDIARY OF ONECK PARTNERS, L.P.

| Comments  |
|---|
| The Construction forces are working 7 days per week, 10 hours per day to regain schedule time lost. |

| Signatory  | Date     |
|------------|----------|
| Russ Clark | 02/22/11 |