



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: March 06, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Plant foundation installation continued including tying rebar and building forms. Completed installation and testing of underground piping in the compressor area. Began tying rebar and building forms for compressor building slab. Continued backfilling foundations after heating backfill material. Poured concrete for sleeper pedestals. Continued installing structural steel and setting process equipment. PV-395, PV-1900, PV-160, & Modules 20, 21 and 22 were set. Continued receiving steel and process equipment. Remobilized piling subcontractor and began pile installation and welding of caps.</p>

Significant Work Activity for Next Week
<p>Continue snow removal/dewatering effort as needed. Continue plant foundation installation including tying rebar, building forms, and pouring concrete. Continue backfilling foundations. Begin aboveground pipe fabrication and installation including module piping connections. Continue receiving steel and process equipment. Continue installing structural steel, assembling equipment and setting equipment. Continue piling installation and welding of caps.</p>

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	86%	Final Site Cleanup	0%
Plant Foundations	24%	Building	0%
Equipment	10%	Plant Electrical Power	0%
Mechanical	3%	Instrumentation	0%



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONECK PARTNERS, L.P.

Project Site Safety
A crew will come in early each work day to clear snow on 121 st AVE NW to maintain drivable road conditions. Will have Grader and Front End Loader do clearing on Heavy Haul Route (County Roads).

Comments
The Construction forces are working 7 days per week, 10 hours per day to regain schedule time lost.

Signatory	Date
Russ Clark	03/08/11