



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: March 27, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Plant foundations continued including tying rebar and erecting forms. Continued backfilling foundations after heating backfill material. Continued installing structural steel and setting process equipment. Residue gas compressors were set on foundations. Continued receiving steel and process equipment. Continued pipe fabrication and installation including "pup" pieces between modules. Completed dismantling large tent over compressor area. Continued dewatering the site as needed. Installed scoria on County Road 121st Ave. NW and on some site areas.</p>

Significant Work Activity for Next Week
<p>Continue snow removal/dewatering effort as needed. Continue plant foundation installation including tying rebar, building forms, and pouring concrete. Continue backfilling foundations. Continue above ground pipe fabrication and installation to include "pup" pieces for module piping. Continue receiving structural steel and equipment. Continue installing structural steel, assembling equipment and setting equipment.</p>

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90%	Final Site Cleanup	0%
Plant Foundations	30%	Building	0%
Equipment	14%	Plant Electrical Power	0%
Mechanical	5%	Instrumentation	0%



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF OMEGA PARTNERS, L.P.

Project Site Safety

A crew will come in early each work day to clear snow on 121st AVE NW to maintain drivable road conditions.
Will have Grader and Front End Loader do clearing on Heavy Haul Route (County Roads).

Comments

The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date
Russ Clark	3/29/11