



Weekly Construction Progress Report

Case #: PU-10-568

Project: Garden Creek Gas Plant

Week Ending: May 1, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Severe weather required a substantial dewatering effort.
Continued excavation for underground piping.
Continued plant foundation installation including tying rebar, building forms and pouring concrete.
Continued installing cable tray rack in the plant inlet area.
Continued installing pipe rack steel in flare area.
Continued receiving equipment and materials.
Continued seal welding seams on the hot oil heater.
Continued underground pipe fabrication and installation.
Continued above ground pipe fabrication and installation.
Continued fabricating and installing module piping "pup" pieces.
Continued electrical contractor and work mobilization.

Significant Work Activity for Next Week

Continue plant foundation installation including tying rebar, building forms, and pouring concrete.
Continue foundation installation for control room building.
Continue belowground pipe fabrication and installation.
Continue aboveground pipe fabrication and installation.
Continue receiving equipment and material to support project deliverables.
Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.
Mobilize building subcontractor and begin refrigeration compressor building installation.
Begin installing electrical grounding.



BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92%	Final Site Cleanup	0%
Plant Foundations	48%	Building	0%
Equipment	26%	Plant Electrical Power	0%
Mechanical	12%	Instrumentation	0%

Project Site Safety

Continue conduction daily safety meetings with all employees.

Comments

The Construction forces will continue working 5 days per week, 10 hours per day unless weather or schedule deliverables require additional hours.

Signatory	Date
Russ Clark	4/3/11