



## Weekly Construction Progress Report

**Case #: PU-10-568**

**Project: Garden Creek Gas Plant**

**Week Ending: June 5, 2011**

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

### Brief Description of Week's Activities

Severe weather required a substantial dewatering effort.  
Continued excavation for underground piping.  
Continued plant foundation installation including tying rebar, building forms and pouring concrete.  
Completed welding of caps on helical piles.  
Continued installing structural steel.  
Continued receiving equipment and materials.  
Completed underground pipe fabrication and installation in process area.  
Continued above ground pipe fabrication and installation.  
Continued grounding and cable tray installation.  
Began underground conduit installation.  
Continued construction of the hot oil heater.

### Significant Work Activity for Next Week

Continue plant foundation installation including tying rebar, building forms, and pouring concrete. Continue foundation effort for control room building.  
Continue above ground pipe fabrication and installation.  
Continue receiving equipment and material to support project deliverables.  
Continue installing structural steel, assembling equipment, setting equipment and dressing out of equipment.  
Continue grounding effort and cable tray installation.  
Continue construction of the hot oil heater.



# BEAR PAW ENERGY, LLC

A SUBSIDIARY OF ONEOK PARTNERS, L.P.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92%	Final Site Cleanup	0%
Plant Foundations	73%	Buildings	12%
Equipment	38%	Plant Electrical Power	5%
Mechanical	21%	Instrumentation	0%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces will continue working 6 days per week, 10 hours per day.

Signatory	Date
Russ Clark	6/7/11