



Weekly Construction Progress Report

Case #: PU-10-568
Project: Garden Creek Gas Plant
Week Ending: October 30, 2011

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Steve Lightwine	Linde Process	701-842-3405	701-580-5397
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Project Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
Continued pipe restoration (draining and drying) and leak testing. Continued pulling electrical cable and completing electrical terminations. Continued installing heat tracing and pipe insulation. Completed installing instrumentation and stands. Continued on site painting.

Significant Work Activity for Next Week
Complete pipe restoration and leak testing. Continue pulling electrical cable and completing electrical terminations. Continue installing heat tracing and pipe insulation. Continue on site painting.

Project Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95%	Final Site Cleanup	8%
Plant Foundations	100%	Buildings	99%
Equipment	99%	Plant Electrical Power	92%
Mechanical	98%	Instrumentation	88%

Project Site Safety
Continue conducting daily safety meetings with all employees.

Comments
The Construction forces working 11 hours per day, 7 days per week.



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Signatory	Date
Russ Clark	11-01-11