



## Weekly Construction Progress Report

**Case #:** PU-10-666  
**Project:** Stateline 1 & 2  
**Week Ending:** September 23, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p><b>Stateline 1:</b>            Purged plant of nitrogen with natural gas.            Started up refrigeration system and had an operational issue that required the safe shutdown of the system.</p> <p><b>Stateline 2:</b>            Train 2 is mechanically complete, except for final LPP punch and flare study piping revisions and vibration study revisions.            Completed electrical punch listing of the facility.            Completed cycling hot oil medium.            Continued final grading of some process areas of the plant and placing gravel and rocks in the units.</p>
Significant Work Activity for Next Week
<p><b>Stateline 1:</b>            Test refrigeration system after repairs.            Continue start up operations of Stateline 1.</p> <p><b>Stateline 2</b>            Continuing LPP flare study revisions, vibration study revisions and LPP final punch listing.            Continue working on remaining mechanical items on the residue and stabilizer overhead compressors.</p>

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	90 %
Plant Foundations	100 %	Buildings	100 %
Admin. Bldg.	100 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %



**ONEOK**  
ROCKIES MIDSTREAM  
A SUBSIDIARY OF ONEOK PARTNERS

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	60 %
Plant Foundations	100 %	Buildings	100 %
Equipment <small>(included in Mech)</small>	100 %	Plant Electrical Power	99.9 %
Mechanical	99.8 %	Instrumentation	99.9 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
None

<b>Signatory</b>	<b>Date</b>
Russ Clark	9/25/2012