



Weekly Construction Progress Report

Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: November 25, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities

Stateline 1:

Continued processing raw gas in start-up operations and testing.
Commissioned the turbo-expander unit on minimal flow.

Stateline 2:

Completed pressure tests and purged facility.
Commissioned dehydration system.
Commissioned flare, hot oil system and regeneration gas heater.
Validated instrumentation and control loops.

Significant Work Activity for Next Week

Stateline 1:

Continue start-up operations and testing.
Continue to calibrate refrigeration compressor settings as necessary.

Stateline 2:

Begin plant dry-out.
Calibrate residue gas compressor settings as necessary.
Commission the emergency generator.
Load propane refrigerant into the refrigeration system.

Stateline 1 Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %



ONEOK
ROCKIES MIDSTREAM
A CLEAR ENERGY PARTNERS

Mechanical	100%	Instrumentation	100 %
------------	------	-----------------	-------

Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100 %	Buildings	100 %
Equipment (included in Mech)	0 %	Plant Electrical Power	99.9 %
Mechanical	100 %	Instrumentation	100 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments

Signatory	Date
Russ Clark	11/28/12