



Weekly Construction Progress Report


Case #: PU-10-666
Project: Stateline 1 & 2
Week Ending: December 2, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p>Stateline 1: Continued processing raw gas in start-up operations and testing. Commissioned the turbo-expander unit on minimal flow.</p> <p>Stateline 2: Began plant dry-out. Loaded propane refrigerant into the refrigeration system. Commissioned the emergency generator. Calibrate residue gas compressor settings as necessary.</p>

Significant Work Activity for Next Week
<p>Stateline 1: Continue start-up operations and testing. Continue to calibrate refrigeration compressor settings as necessary.</p> <p>Stateline 2: Investigate small leaks in refrigeration system. Calibrate residue gas compressor settings as necessary. Re-establish communications with 2 residue gas compressors.</p>

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %



Stateline 2 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100 %	Buildings	100 %
Equipment (included in Mech)	0 %	Plant Electrical Power	100 %
Mechanical	100 %	Instrumentation	100 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Continue to hold daily safety meetings

Signatory	Date
Russ Clark	12/05/12