

Arrow Field Services, LLC  
4 Bears to CDP Connect Project - McKenzie County

Case No. PU-11-99

### Weekly Construction Update

December 7, 2011


- Construction activities for the above project were initiated on Thursday, 11-10-11
- As of the close of business on Tuesday, December 6, 2011 the following progress has been made
  - ROW clearing and grubbing: 100% completion (7,631 feet)
  - Bores: 100% completion (6 of 6 bores)
  - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
  - Pipe bending: 100% completion (7,631 feet) of pipeline bent to the ROW contour
  - Pipe welding: 85% completion (6,486 feet) of the pipeline welded
  - Trenching: 25% completion (1,900 feet) of the pipeline trench has been dug
  - Lowering in: 7% completion (500 feet) of the pipeline lowered in
  - Backfilled: 0% completion. Not yet begun backfilling
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to [ndpsc@nd.gov](mailto:ndpsc@nd.gov)
- Emergency contact info for this project remains as follows:

|                 |         |                     |
|-----------------|---------|---------------------|
| ▪ Jeff Felberg  | Arrow   | 713-204-2505 (cell) |
| ▪ Doug Lee      | Arrow   | 701-630-4980 (cell) |
| ▪ Tom Herman    | Parnell | 701-580-4003 (cell) |
| ▪ Ronnie Rhodes | Parnell | 870-543-9011 (cell) |

Respectfully submitted this 7<sup>th</sup> day of December, 2011

Arrow Field Services, LLC

By:

  
Vice President of Business Development

Its:

63 PU-11-99 Filed: 12/9/2011 Pages: 1  
Arrow Field Services, 4 Bears to CDP connect  
project - weekly update - week ending 12-07-2011

Arrow Field Services, LLC