



<b>Client:</b>	Whiting Petroleum Corp.		 Whiting Petroleum Corporation						<b>Issue:</b>	
<b>Project:</b>	Belfield Oil Pipeline								<b>Rev.:</b> 1	
<b>Location:</b>	Belfield								<b>By:</b> WEK	
<b>Job #:</b>									<b>Approved:</b>	
<b>AFE #</b>	11-0578									
<b>Estimated Date Complete</b>									<b>Percent Complete to Date</b> 68%	
<b>WEATHER</b>		<b>8AM</b>	Sunny		<b>Saturday, December 10, 2011</b>				<b>WEATHER</b>	
<b>TEMPERATURE</b>		<b>8AM</b>	23						<b>4PM</b>	
<b>TEMPERATURE</b>		<b>8AM</b>	23		<b>4PM</b>		45			
Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers		
				# People	Hours	# People	Hours	# People	Hours	
Weld trk	2	12	GWD Design	1	12					
Sideboom	2	12	Southwinds	1	12					
Dozer	1	12	F&D	1	12	9	12	9	12	
Track Hoe	2	12	Highlands	1	12					
<b>Daily Totals</b>		84	<b>Daily Totals</b>		48	<b>Daily Totals</b>		108	<b>Daily Totals</b>	
<b>Project Totals</b>		1860	<b>Project Totals</b>		1077	<b>Project Totals</b>		2178	<b>Project Totals</b>	
AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower In	Back Fill	Clean up	Bores	
11-0578					6000'	6000'	6000'			
<b>Daily Total</b>					6000'	6000'	6000'			
<b>Job Total</b>		38298'	38298'	38298'	19400'	19400'	19400'			
<b>Percent Complete</b>		100%	100%	100%	51%	51%	51%			
Welds	# Today	# To Date	Company				Daily Cost	Total Cost to Date		
Line Welds		852								
Tie in's	4	21								
X-Rays		852								
<b>DAYS WORK</b>										
Continued trenching, lowering in and back filling, completed 6000' for 19,400' and 51%. Did 4 tie in welds for a total of 21 tie in welds complete, they surveyed in all welds.										
<b>NEXT DAYS WORK</b>										
Continue trenching, lowering in and back filling.										
<b>SAFETY</b>										
First aid										
<b>VISITORS</b>										


Bill Kovar

INSPECTOR

<b>Client:</b>	Whiting Petroleum Corp.		 Whiting Petroleum Corporation						<b>Issue:</b>		
<b>Project:</b>	Belfield Oil Pipeline								<b>Rev.:</b>	1	
<b>Location:</b>	Belfield								<b>By:</b>	WEK	
<b>Job #:</b>									<b>Approved:</b>		
<b>AFE #</b>	11-0578										
<b>Estimated Date Complete</b>						<b>Percent Complete to Date</b>			63%		
<b>WEATHER</b>		<b>8AM</b>	Sunny	<b>Friday, December 09, 2011</b>				<b>WEATHER</b>		<b>4PM</b>	Sunny
<b>TEMPERATURE</b>		<b>8AM</b>	-12	<b>TEMPERATURE</b>		<b>4PM</b>		<b>TEMPERATURE</b>		<b>4PM</b>	21
Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers			
				# People	Hours	# People	Hours	# People	Hours		
Weld trk	2	12	GWD Design	1	12						
Sideboom	2	12	Southwinds	1	12						
Dozer	1	12	F&D	1	12	9	12	9	12		
Track Hoe	2	12	ARP	1	12	1	12	1	12		
Bore machine	1	12	Highlands	1	12						
<b>Daily Totals</b>		96	<b>Daily Totals</b>		60	<b>Daily Totals</b>		120	<b>Daily Totals</b>		120
<b>Project Totals</b>		1776	<b>Project Totals</b>		1029	<b>Project Totals</b>		2070	<b>Project Totals</b>		1986
AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores		
11-0578					3000'	3000'	3000'				
<b>Daily Total</b>					3000'	3000'	3000'				
<b>Job Total</b>	38298'	38298'	38298'	38298'	13400'	13400'	13400'				
<b>Percent Complete</b>	100%	100%	100%	100%	35%	35%	35%				
Welds	# Today	# To Date	Company				Daily Cost	Total Cost to Date			
Line Welds		852									
Tie in's	5	17									
X-Rays		852									
<b>DAYS WORK</b>											
Continued trenching, lowering in and back filling, completed 3000' for 13,400' and 35%. Did 5 tie in welds for a total of 17 tie in welds complete, they surveyed in all welds. Completed 28th St. bore.											
<b>NEXT DAYS WORK</b>											
Continue trenching, lowering in and back filling.											
<b>SAFETY</b>											
Eye protection											
<b>VISITORS</b>											

Bill Kovar

INSPECTOR

Client:	Whiting Petroleum Corp.	 Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	57%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Cold	Thursday, December 08, 2011				WEATHER	4PM	Windy
TEMPERATURE	8AM	-5					TEMPERATURE	4PM	12

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2	12	GWD Design	1	12				
Sideboom	2	12	Southwinds	1	12				
X ray Trk	1	12	F&D	1	12	9	12	9	12
Track Hoe	2	12	Team Industrial	1	12	1	12		
Dozer	1	12	ARP	1	12	1	12	1	12
Bore machine	1	12	Highlands	1	12				
Daily Totals		108	Daily Totals		72	132		120	
Project Totals		1680	Project Totals		969	1952		1866	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578					3100'	3100'	3100'		
Daily Total					3100'	3100'	3100'		
Job Total		38298'	38298'	38298'	10400'	10400'	10400'		
Percent Complete		100%	100%	100%	22%	22%	22%		

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds		852			
Tie in's	4	12			
X-Rays	41	852			

**DAYS WORK**

Continued trenching, lowering in and back filling, completed 3100' for 10,400' and 22%. Did 4 tie in welds for a total of 12 tie in welds complete, they surveyed in all welds. X ray shot 41 welds with no repairs to complete line weld x ray. Pulled wetland bore and moved to 28th st bore.

**NEXT DAYS WORK**


Continue trenching, lowering in and back filling. Complete last bore.

**SAFETY**

Frost bite

**VISITORS**

\_\_\_\_\_  
INSPECTOR Bill Kovar

Client:	Whiting Petroleum Corp.	 <b>WHITING</b> Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	52%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Cloudy	<b>Wednesday, December 07, 2011</b>				WEATHER	4PM	Snowing
TEMPERATURE	8AM	27					TEMPERATURE	4PM	35
Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2	12	GWD Design	1	12				
Sideboom	2	12	Southwinds	1	12				
X ray Trk	1	12	F&D	1	12	9	12	9	12
Track Hoe	2	12	Team Industrial	1	12	1	12		
Dozer	1	12	ARP	1	12	1	12	1	12
Bore machine	1	12	Highlands	1	12				
<b>Daily Totals</b>		108	<b>Daily Totals</b>		72	<b>Daily Totals</b>		132	120
<b>Project Totals</b>		1572	<b>Project Totals</b>		897	<b>Project Totals</b>		1820	1746

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578					4900'	4900'	4900'		
<b>Daily Total</b>					4900'	4900'	4900'		
<b>Job Total</b>	38298'	38298'	38298'	38298'	7300'	7300'	7300'		
<b>Percent Complete</b>	100%	100%	100%	100%	20%	20%	20%		

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds		852			
Tie in's	4	8			
X-Rays	100	811			

**DAYS WORK**

Continued trenching, lowering in and back filling, completed 4900' for 7300' and 20%. Did 4 tie in welds for a total of 8 tie in welds complete, they surveyed in all welds. X ray shot 100 welds with no repairs. Started on last wet land bore.

**NEXT DAYS WORK**


Continue trenching, lowering in and back filling. Continue with bores and x rays.

**SAFETY**

Open trenches.

**VISITORS**

\_\_\_\_\_  
 Bill Kovar  
 INSPECTOR

Client:	Whiting Petroleum Corp.	 Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	46%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Cold	Tuesday, December 06, 2011				WEATHER	4PM	Sunny
TEMPERATURE	8AM	22					TEMPERATURE	4PM	32

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2	12	GWD Design	1	12				
Sideboom	2	12	Southwinds	1	12				
X ray Trk	1	12	F&D	1	12	9	12	9	12
Track Hoe	2	12	Team Industrial	1	12	1	12		
Dozer	1	12	ARP	1		1		1	
Bore machine	1		Highlands	1	12				
Daily Totals		96	Daily Totals		60	120		108	
Project Totals		1464	Project Totals		825	1788		1626	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578					2400'	2400'	2400'		
Daily Total					2400'	2400'	2400'		
Job Total		38298'	38298'	38298'	2400'	2400'	2400'		
Percent Complete		100%	100%	100%	6%	6%	6%		

Welds	# Today	# To Date	Company		Daily Cost	Total Cost to Date
Line Welds		852				
Tie in's	4	4				
X-Rays	100	711				

**DAYS WORK**

Started trenching, lowering in and back filling, completed 2400' for 6%. Did 4 tie in welds and surveyed in all welds. X ray shot 100 welds with no repairs.

**NEXT DAYS WORK**

Continue trenching, lowering in and back filling. Start on last of 2 bores and complete x ray.

**SAFETY**

Safe working bell holes.

**VISITORS**

Bill Kovar  
\_\_\_\_\_  
INSPECTOR

Client:	Whiting Petroleum Corp.
Project:	Belfield Oil Pipeline
Location:	Belfield
Job #:	
AFE #	11-0578



Whiting Petroleum Corporation

Issue:	
Rev.:	1
By:	WEK
Approved:	

Estimated Date Complete		Percent Complete to Date	45%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Cold	<b>Monday, December 05, 2011</b>				WEATHER	4PM	Sunny
TEMPERATURE	8AM	-7					TEMPERATURE	4PM	11

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	5	10	GWD Design	1	10				
Sideboom	2	10	Southwinds	1	10				
X ray Trk	1	10	F&D	1	10	10	10	9	10
Bore Machine	1		Team Industrial	1	10	1	10		
			ARP	1		1		1	
Daily Totals		80	Daily Totals		40	110		90	
Project Totals		1368	Project Totals		765	1668		1518	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower In	Back Fill	Clean up	Bores
11-0578				5982'					
Daily Total				5982'					
Job Total	38298'	38298'	38298'	38298'					
Percent Complete	100%	100%	100%	100%					

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds	136	852			
Tie in's					
X-Rays	106	611			

**DAYS WORK**

Completed welding, welded 136 welds for 5982', x ray shot 106 welds with no repairs.

**NEXT DAYS WORK**

Start trenching and tie ins, continue x ray and bores.

**SAFETY**

Frost bite

**VISITORS**

Bill Kovar  
\_\_\_\_\_  
INSPECTOR