


Client:	Whiting Petroleum Corp.	 Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	85%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Sunny	<b>Saturday, December 17, 2011</b>				WEATHER	4PM	Sunny
TEMPERATURE	8AM	34					TEMPERATURE	4PM	46

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2	12	GWD Design	1	12				
Sideboom	2	12	Southwinds	1	12				
Dozer	1	12	F&D	1	12	9	12	9	12
Track Hoe	2	12	Highlands	1	12				
Daily Totals		84	Daily Totals		48	108		108	
Project Totals		2196	Project Totals		1269	2610		2526	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578					4200'	4200'	4200'		
Daily Total					4200'	4200'	4200'		
Job Total		38298'	38298'	38298'	38298'	34200'	34200'	34200'	
Percent Complete		100%	100%	100%	100%	89%	89%	89%	

Welds	# Today	# To Date	Company		Daily Cost	Total Cost to Date
Line Welds		852				
Tie in's	1	33				
X-Rays		852				

**DAYS WORK**

Continued trenching, lowering in and back filling, completed 4200' for 34,200' and 89%. Did 1 tie in weld for a total of 33 tie in welds complete, Surveyed in all welds. Completed the tie on on the South side of the last wet land bore.

**NEXT DAYS WORK**


Continue trenching, lowering in and back filling. Excavate and expose Bridger pipe line for crossing.

**SAFETY**

Grinder safety

**VISITORS**

Bill Kovar  
INSPECTOR

Client:	Whiting Petroleum Corp.	 <b>Whiting Petroleum Corporation</b>	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	81%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Cloudy	<b>Friday, December 16, 2011</b>		WEATHER	4PM	Cloudy
TEMPERATURE	8AM	22			TEMPERATURE	4PM	24

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2	12	GWD Design	1	12				
Sideboom	2	12	Southwinds	1	12				
Dozer	1	12	F&D	1	12	9	12	9	12
Track Hoe	2	12	Highlands	1	12				
Daily Totals		84	Daily Totals		48	108		108	
Project Totals		2112	Project Totals		1221	2502		2418	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578					1600'	1600'	1600'		
Daily Total					1600'	1600'	1600'		
Job Total		38298'	38298'	38298'	30000'	30000'	30000'		
Percent Complete		100%	100%	100%	78%	78%	78%		

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds		852			
Tie in's	4	32			
X-Rays		852			

**DAYS WORK**

Continued trenching, lowering in and back filling, completed 1600' for 30,000' and 78%. Did 4 tie in welds for a total of 32 tie in welds complete, they surveyed in all welds. Crossed 28th St. and excavated, exposed and went under 2 bearpaw pipelines and 1 phone line.

**NEXT DAYS WORK**


Continue trenching, lowering in and back filling.

**SAFETY**

Safe working bell holes

**VISITORS**

\_\_\_\_\_  
 Bill Kovar  
 INSPECTOR

Client:	Whiting Petroleum Corp.	 Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	80%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Sunny	<b>Thursday, December 15, 2011</b>		WEATHER	4PM	Sunny
TEMPERATURE	8AM	24			TEMPERATURE	4PM	32

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2	12	GWD Design	1	12				
Sideboom	2	12	Southwinds	1	12				
Dozer	1	12	F&D	1	12	9	12	9	12
Track Hoe	2	12	Highlands	1	12				

Daily Totals	84	Daily Totals	48	108	108
Project Totals	2028	Project Totals	1173	2394	2310

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578					5600'	5600'	5600'		
Daily Total					5600'	5600'	5600'		
Job Total	38298'	38298'	38298'	38298'	28400'	28400'	28400'		
Percent Complete	100%	100%	100%	100%	74%	74%	74%		

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds		852			
Tie in's	5	28			
X-Rays		852			

**DAYS WORK**

Continued trenching, lowering in and back filling, completed 5600' for 28,400' and 74%. Did 5 tie in welds for a total of 28 tie in welds complete, they surveyed in all welds.

**NEXT DAYS WORK**

Continue trenching, lowering in and back filling.


**SAFETY**

Stay focused on task at hand

**VISITORS**

\_\_\_\_\_  
Bill Kovar  
INSPECTOR



Client:	Whiting Petroleum Corp.	 Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	68%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Foggy	Tuesday, December 13, 2011		WEATHER	4PM	Foggy
TEMPERATURE	8AM	12			TEMPERATURE	4PM	18

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2		GWD Design	1					
Sideboom	2		Southwinds	1					
Dozer	1		F&D	1		9		9	
Track Hoe	2		Highlands	1					

Daily Totals			Daily Totals						
Project Totals		1860	Project Totals		1077		2178		2094

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578									
Daily Total									
Job Total	38298'	38298'	38298'	38298'	19400'	19400'	19400'		
Percent Complete	100%	100%	100%	100%	51%	51%	51%		

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds		852			
Tie in's		21			
X-Rays		852			

**DAYS WORK**

Frost and ice on pipe due to freezing fog. Could not jeep pipe so shut down till frost comes off. Weather is calling to clear up tomorrow.


**NEXT DAYS WORK**

Continue trenching, lowering in and back filling.

**SAFETY**

**VISITORS**

Bill Kovar  
INSPECTOR

Client:	Whiting Petroleum Corp.	 Whiting Petroleum Corporation	Issue:	
Project:	Belfield Oil Pipeline		Rev.:	1
Location:	Belfield		By:	WEK
Job #:			Approved:	
AFE #	11-0578			

Estimated Date Complete		Percent Complete to Date	68%
-------------------------	--	--------------------------	-----

WEATHER	8AM	Foggy	<b>Monday, December 12, 2011</b>				WEATHER	4PM	Foggy
TEMPERATURE	8AM	14					TEMPERATURE	4PM	20

Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Weld trk	2		GWD Design	1					
Sideboom	2		Southwinds	1					
Dozer	1		F&D	1		9		9	
Track Hoe	2		Highlands	1					

Daily Totals		Daily Totals							
Project Totals	1860	Project Totals		1077		2178		2094	

AFE #	ROW Built	String	Bend	Weld/Fuse	Trench	Lower in	Back Fill	Clean up	Bores
11-0578									
Daily Total									
Job Total	38298'	38298'	38298'	38298'	19400'	19400'	19400'		
Percent Complete	100%	100%	100%	100%	51%	51%	51%		

Welds	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds		852			
Tie in's		21			
X-Rays		852			

**DAYS WORK**

Frost and ice on pipe due to freezing fog. Could not jeep pipe so shut down till frost comes off.

**NEXT DAYS WORK**

Continue trenching, lowering in and back filling.

**SAFETY**

PPE

**VISITORS**

Bill Kovar  
\_\_\_\_\_  
INSPECTOR